



# COMMONWEALTH of VIRGINIA

*Department of Planning and Budget*

DANIEL S. TIMBERLAKE  
Director

1111 E. Broad Street  
Room 5040  
Richmond, VA 23219-1922

August 17, 2021

The Honorable Janet D. Howell  
Chair, Finance and Appropriations Committee  
Senate of Virginia  
Post Office Box 2608  
Reston, Virginia 20195-0608

The Honorable Luke E. Torian  
Chair, Appropriations Committee  
Virginia House of Delegates  
4222 Fortuna Plaza, Suite 659  
Dumfries, Virginia 22025

Dear Senator Howell and Delegate Torian:

Enactment 11 of Chapters 759/769, 2016 Acts of Assembly, requires the Directors of the Departments of Planning and Budget and General Services to provide a quarterly report on the status of the General Assembly Building capital project. This letter and the enclosed letter from Mr. Joseph Damico, Director of the Department of General Services, constitute the twentieth quarterly report providing the status of the project.

By the end of the fourth quarter of fiscal year 2021, appropriation transfers totaling \$410.2 million had been provided from the authorizing central bond pools to cover various elements of this project. Of the amounts transferred, \$194.9 million had been spent. This funding provides for: site evaluation and detailed planning for the new General Assembly Building and Old City Hall; preparation of swing space at Main Street Centre and the Monroe and Pocahontas Buildings; relocation of legislative staff to these facilities; the bracing of the historic General Assembly building façade; the abatement, demolition and stabilization of the existing General Assembly Building site; construction, security improvements, and furniture, fixtures, and equipment (FF&E) for the new General Assembly Building; renovation and FF&E for Old City Hall; and construction of a new parking structure.

Please let me know if you have any questions.

Sincerely,

A handwritten signature in blue ink, appearing to read "D. Timberlake", written over a horizontal line.

Daniel S. Timberlake

Enclosure

c: The Honorable K. Joseph Flores  
Ms. April Kees  
Ms. Anne Oman  
Mr. Joseph F. Damico



# COMMONWEALTH of VIRGINIA

*Department of General Services*

Joseph F. Damico  
Director

Sandra Gill,  
Deputy Director

Matthew James,  
Deputy Director

1100 Bank Street  
Suite 420  
Richmond, Virginia 23219  
Phone (804) 786-3311  
FAX (804) 371-8305

July 12, 2021

Daniel S. Timberlake, Director  
Department of Planning and Budget  
1111 East Broad Street, 5<sup>th</sup> floor  
Richmond, Virginia 23219


Dear Mr. Timberlake:

In accordance with paragraph 11 of Chapters 759/769 of the 2016 Acts of Assembly, included herein is an update on the status of the completion of the General Assembly Building Project (18081-001).

**Project Status:** Construction in progress.

- *Design:* The design team continue reviewing the product submittals to ensure they meet the required specifications, providing clarifications of the design document details and guidance to solve construction installation conflicts to the Construction Manager in the form of responding to the Request for Information (RFIs). The design of the new security improvements connecting the General Assembly to the Capitol continues into the Working Drawing phase.
- *Construction:* The installation of exterior precast walls is now completed. The tower crane has been dismantled and removed from site. The primary electrical service by Dominion Energy has been energized. The construction activities continue to include the installation of windows to 11th floor, rough-in mechanical, electrical, plumbing (MEP) and fireproofing through-out, and the gypsum wall boards begun in the lower level. The construction of the security improvements connecting the General Assembly to the Capitol anticipate to begin late August 2021. The anticipated substantial completion date for the new building construction is end of September, 2022 and the security improvements by December 2023.
- *Funding:* All project funding has been received, except for the new security improvements construction of phase II which will be needed in the 3<sup>rd</sup> Quarter of 2021.

**Next Steps:** Continue with the on-going construction activities, begin procuring the FF&E, start the move management planning process and complete the new security improvements design.

Sincerely,  
  
Joseph F. Damico