



COMMONWEALTH *of* VIRGINIA

Department of General Services

Joseph F. Damico
Director

Sandra Gill
Deputy Director

Michael Bisogno
Assistant Director

1100 Bank Street
Suite 420
Richmond, Virginia 23219
Phone (804) 786-3311
FAX (804) 371-8305

September 26, 2022

The Honorable Janet Howell
Chair, Senate Finance Committee
900 East Main Street – 14th Floor
Richmond, VA 23219

Dear Senator Howell:

In accordance with Section §4-8.01, d of the 2022 Appropriation Act, attached is a copy of the Annual Report on Capital Outlay Progress, updated through June 30, 2022.

If you have any questions or need additional information, please let me know.

Sincerely,

A handwritten signature in black ink, appearing to read "J. Damico", written over a horizontal line.

Joseph F. Damico

Attachment

c: The Chief of Staff
The Governor's Cabinet Secretaries
Department of Planning and Budget



COMMONWEALTH *of* VIRGINIA

Department of General Services

Joseph F. Damico
Director

Sandra Gill
Deputy Director

Michael Bisogno
Assistant Director

1100 Bank Street
Suite 420
Richmond, Virginia 23219
Phone (804) 786-3311
FAX (804) 371-8305

September 26, 2022

The Honorable Barry D. Knight
Chair, House Appropriations Committee
900 East Main Street – 13^h Floor
Richmond, VA 23219

Dear Delegate Knight:

In accordance with Section §4-8.01, d of the 2022 Appropriation Act, attached is a copy of the Annual Report on Capital Outlay Progress, updated through June 30, 2022.

If you have any questions or need additional information, please let me know.

Sincerely,

A handwritten signature in black ink, appearing to read "J. Damico", written over a horizontal line.

Joseph F. Damico

Attachment

c: The Chief of Staff
The Governor's Cabinet Secretaries
Department of Planning and Budget

EXECUTIVE SUMMARY

CAPITAL OUTLAY PROJECTS
JULY, 2022

DISTRIBUTION OF OBLIGATED FUNDS

\$

\$200,885,614

UNDER DESIGN

84 PROJECTS

\$

\$228,927,614

ACQUISITIONS

31 PROJECTS

\$

\$3,392,956,108

COMPLETE

116 PROJECTS

\$

\$3,617,616,032

UNDER CONSTRUCTION

154 PROJECTS

DIVISION OF ENGINEERING AND BUILDINGS
Annual Progress Report

AGENCY CODE	PROJECT CODE	AGENCY NAME	APPROPRIATION OR PROJECT TITLE	BIENNIUM (*	APPROP. AMOUNT	OBLIGATED AMOUNT	DATE CO-2 APPROVED	DESIGN PERCENT COMPLETE	CONSTR. CONTRACT	CONSTRUCT. PERCENT COMPLETE	ESTIMATED CONSTRUCTION COMPL. DATE	CABINET SECRETARY
				FUNDED)								
AG 720	PC 14679	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	CSH - ADDITIONS/RENOVATION - BLDG #39	* 1992-1994	\$11,624,167	\$11,624,167	11/1992	100%	\$9,788,353	100%	12/2008	Health & Human Resources
				* 1992-1994 Total	\$11,624,167	\$11,624,167						
AG 720	PC 15403	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	PGH - RENOVATION OF WATER DISTRIBUTION SYSTEM	* 1993	\$1,203,805	\$1,203,805	05/1993	100%	\$810,758	100%	11/2003	Health & Human Resources
AG 720	PC 15575	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	REPLACE UNDERGROUND STORAGE TANKS, PHASE 1	* 1993	\$1,909,360	\$1,909,360	07/1993	100%	\$1,390,342	100%	02/2002	Health & Human Resources
AG 777	PC 15204	DEPARTMENT OF JUVENILE JUSTICE	IMP: HVAC, ELECTRICAL & ENERGY MANAGEMENT	* 1993	\$6,110,891	\$6,110,891	05/1993	100%	\$5,496,313	100%	TBD	Public Safety
				* 1993 Total	\$9,224,056	\$9,224,056						
AG 720	PC 15184	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	LIFE SAFETY CODE RENOVATION BLDGS. 6, 7, 11	* 1994-1996	\$11,697,002	\$11,697,002	07/1994	100%	\$7,377,817	100%	06/2008	Health & Human Resources
AG 720	PC 15268	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	CVTC - IMP: INSTALL OXYGEN & VACUUM SYS. IN HOSP	* 1994-1996	\$6,966	\$6,966	07/1994	100%	-	100%	03/2001	Health & Human Resources
AG 720	PC 15710	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	HANDICAPPED ACCESS	* 1994-1996	\$3,628,451	\$3,628,451	10/1994	100%	\$2,742,142	100%	12/2005	Health & Human Resources
				* 1994-1996 Total	\$15,332,419	\$15,332,419						
AG 182	PC 15834	VIRGINIA EMPLOYMENT COMMISSION	IMP: MODIFICATIONS TO 38 LOCAL OFFICES	* 1996-1998	\$2,029,261	\$1,322,892	02/1997	VARIES	\$0	VARIES		Commerce & Trade
AG 207	PC 15922	UNIVERSITY OF VIRGINIA	LAW SCHOOL CABLE REPAIR	* 1996-1998	\$4,400,000	\$0	05/1998	N/A	\$0	N/A	TBD	Education
AG 720	PC 15826	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	IMP: LIFE SAFETY CODE RENOVATIONS, PHASE II	* 1996-1998	\$2,156,750	\$2,156,750	11/1996	100%	\$1,344,892	100%	02/2007	Health & Human Resources
				* 1996-1998 Total	\$8,586,011	\$3,479,642						
AG 215	PC 16259	UNIVERSITY OF MARY WASHINGTON	UNDERGROUND STORAGE TANK REPLACEMENT	* 1998-2000	\$550,000	\$450,000	02/1999	100%	\$182,000	100%	N/A	Education
AG 268	PC 16149	VIRGINIA INSTITUTE OF MARINE SCIENCES	PROPERTY ACQUISITION: WACHAPREAGUE	* 1998-2000	\$1,055,026	\$1,014,530	03/2002	N/A	N/A	N/A	N/A	Education
AG 720	PC 16043	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	ASBESTOS ABATEMENT	* 1998-2000	\$6,903,032	\$6,903,032	08/1998	100%	\$5,355,522	100%	05/2008	Health & Human Resources
AG 720	PC 16135	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	IMP: BOILERS, STEAMS LINES, PHASE II	* 1998-2000	\$2,136,870	\$2,136,870	01/1999	100%	\$1,696,348	100%	11/2010	Health & Human Resources
AG 799	PC 16111	DEPARTMENT OF CORRECTIONS	IMP: COFFEEWOOD WASTEWATER TREATMENT PLANT	* 1998-2000	\$3,517,000	\$99,066	07/1999	VARIES	\$0	0%	TBD	Public Safety
AG 799	PC 16113	DEPARTMENT OF CORRECTIONS	IMP: LOCKING SYSTEMS AND CELL DOOR REPLACEMENT	* 1998-2000	\$5,557,000	\$5,546,302	08/1998	VARIES	\$0	99%	12/2022	Public Safety
AG 799	PC 16426	DEPARTMENT OF CORRECTIONS	IMP: INSTALL & UPGRADE FIRE SAFETY SYSTEMS	* 1998-2000	\$2,993,000	\$2,971,856	03/2002	VARIES	\$0	VARIES	08/2022	Public Safety
				* 1998-2000 Total	\$22,711,928	\$19,121,656						
AG 182	PC 16137	VIRGINIA EMPLOYMENT COMMISSION	CENTRAL OFFICE RENOVATION	* 1999	\$835,000	\$827,935	12/1998	100	\$0	95		Commerce & Trade
AG 720	PC 16326	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	CSH - SECURITY ENHANCEMENTS & BATHROOM MODIF	* 1999	\$896,600	\$896,600	05/1999	100%	\$896,600	100%	12/2008	Health & Human Resources
AG 799	PC 16424	DEPARTMENT OF CORRECTIONS	IMP: INSTALL & UPGRADE PERIMETER DETECTION SYS	* 1999	\$1,954,000	\$1,935,266	03/2002	VARIES	\$0	0%	TBD	Public Safety
				* 1999 Total	\$3,685,600	\$3,659,801						
AG 218	PC 16453	VIRGINIA SCHOOL FOR DEAF & BLIND	IMP: INSTALL SPRINKLERS IN BYRD HALL	* 2000-2002	\$979,005	\$946,625	07/2000	100%	\$781,928	99%	10/2022	Education

AGENCY CODE	PROJECT CODE	AGENCY NAME	APPROPRIATION OR PROJECT TITLE	BIENNIUM (*	APPROP. AMOUNT	OBLIGATED AMOUNT	DATE CO-2 APPROVED	DESIGN PERCENT COMPLETE	CONSTR. CONTRACT	CONSTRUCT. PERCENT COMPLETE	ESTIMATED CONSTRUCTION COMPL. DATE	CABINET SECRETARY
				FIRST-FUNDED)								
AG 268	PC 16299	VIRGINIA INSTITUTE OF MARINE SCIENCE	ACQUISITION: MASTERPLAN PROPERTIES	* 2000-2002	\$1,210,000	\$1,208,972	07/2000	N/A	N/A	N/A	N/A	Education
AG 268	PC 16634	VIRGINIA INSTITUTE OF MARINE SCIENCE	ACQUISITION PROPERTY	* 2000-2002	\$350,000	\$193,000	07/2001	N/A	N/A	N/A	N/A	Education
AG 425	PC 16475	JAMESTOWN-YORKTOWN FOUNDATION	JAMES(TOWN) FORT	* 2000-2002	\$2,109,000	\$1,566,713	08/2002	100%	\$1,373,983	80%	TBD	Education
AG 720	PC 16372	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	IMP: ASBESTOS ABATEMENT	* 2000-2002	\$1,914,900	\$1,914,900	10/2001	100%	\$1,557,005	100%	07/2008	Health & Human Resources
AG 720	PC 16373	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	IMP: BOILERS/STEAMLINES/HVAC, PH 3, STATEWIDE	* 2000-2002	\$7,374,884	\$7,374,884	01/2001	100%	\$5,839,381	100%	06/2008	Health & Human Resources
AG 720	PC 16374	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	IMP: LIFE SAFETY CODE RENOVATION	* 2000-2002	\$1,925,000	\$1,925,000	10/2001	100%	\$823,745	100%	11/2010	Health & Human Resources
AG 799	PC 16732	DEPARTMENT OF CORRECTIONS	ROOF REPAIRS: VARIOUS INSTITUTIONS	* 2000-2002	\$29,533,207	\$27,428,129	07/2003	VARIES	\$0	VARIES	12/2024	Public Safety
AG 799	PC 16993	DEPARTMENT OF CORRECTIONS	EXPAND DEERFIELD CORRECTIONAL CENTER	* 2000-2002	\$27,610,000	\$27,546,631	08/2004	100%	\$0	100%	TBD	Public Safety
				* 2000-2002 Total	\$73,005,996	\$70,104,854						
AG 194	PC 16780-001	DEPARTMENT OF GENERAL SERVICES	IMP: RENOVATE OLD STATE LIBRARY	* 2002-2004	\$43,299,000	\$42,929,000	08/2002	100	\$31,000,000	99	TBD	Administration
AG 211	PC 16586	VIRGINIA MILITARY INSTITUTE	IMP: NICHOLS ENGINEERING BUILDING	* 2002-2004	\$17,848,000	\$17,848,000	06/2006	100%	\$11,199,800	100%	08/2006	Education
AG 211	PC 16684	VIRGINIA MILITARY INSTITUTE	RENOVATE & ENLARGE CROZET DINING HALL & PARKING	* 2002-2004	\$15,300,000	\$14,797,125	02/2007	100%	\$7,968,000	100%	10/2005	Education
AG 211	PC 16698	VIRGINIA MILITARY INSTITUTE	COCKE HALL ANNEX	* 2002-2004	\$2,215,000	\$2,213,326	06/2008	100%	\$1,840,000	100%	08/2006	Education
AG 211	PC 16699	VIRGINIA MILITARY INSTITUTE	IMP: J. M. HALL	* 2002-2004	\$4,603,000	\$4,073,000	05/2006	100%	\$1,760,000	100%	08/2006	Education
AG 214	PC 16657	LONGWOOD UNIVERSITY	ACQUISITION: ACQUIRE PROPERTY ADJACENT TO CAMPUS	* 2002-2004	\$6,500,000	\$2,792,781	08/2002	N/A	\$0	0%	N/A	Education
AG 221	PC 16688	OLD DOMINION UNIVERSITY	RENOVATE HOUSING - PHASE 1	* 2002-2004	\$12,395,602	\$10,241,808	08/2002	100%	\$2,111,147	100%	11/2012	Education
AG 247	PC 16835	GEORGE MASON UNIVERSITY	ICAR POINT OF VIEW	* 2002-2004	\$11,226,892	\$6,944,367	08/2003	100	\$5,227,212	100	01/2016	Education
AG 260	PC 16614	VIRGINIA COMMUNITY COLLEGE SYSTEM	PHCC: LRC & WEST HALL RENOVATION	* 2002-2004	\$8,489,000	\$8,191,669	07/2003	100	\$0	Varies	12/2022	Education
AG 411	PC 17075	DEPARTMENT OF FORESTRY	FOREST LEGACY ACQUISITIONS	* 2002-2004	\$11,899,283	\$11,304,943	08/2012	varies	N/A	99%	12/2022	Agriculture and Forestry
AG 501	PC 16674	DEPARTMENT OF TRANSPORTATION	CONST: RICHMOND DISTRICT COMPLEX	* 2002-2004	\$33,043,635	\$33,043,635	07/2002	100%	\$23,400,000	96%	TBD	Transportation
				* 2002-2004 Total	\$166,819,412	\$154,379,654						
AG 199	PC 16883	DEPARTMENT OF CONSERVATION & RECREATION	ACQUISITION OF LAND FOR NAP'S & PARKS	* 2003	\$56,748,638	\$56,714,592	07/2003	VARIES	N/A	VARIES	N/A	Natural Resources
AG 199	PC 16885	DEPARTMENT OF CONSERVATION & RECREATION	ACQUIRE IN-HOLDINGS & ADJACENT PROPERTIES @ VA	* 2003	\$8,880,361	\$8,873,081	09/2004	VARIES	N/A	VARIES	N/A	Natural Resources
AG 260	PC 16844	VIRGINIA COMMUNITY COLLEGE SYSTEM	VCCS: UPGRADE ADA ACCESSIBILITY	* 2003	\$4,517,400	\$4,367,711	07/2004	100	\$875,127	100	03/2023	Education
AG 720	PC 16725	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	IMP: ABATE ASBESTOS/ENVIRONMENTAL HAZARDS	* 2003	\$3,346,000	\$3,346,000	11/2003	100%	\$1,984,240	100%	12/2009	Health & Human Resources
AG 720	PC 16726	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	IMP: LSC COMPLIANCE II	* 2003	\$8,922,000	\$8,922,000	09/2003	100%	\$7,535,906	100%	06/2013	Health & Human Resources
AG 720	PC 16727	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	RENOVATE ESH PONY WALLS	* 2003	\$4,565,000	\$0	06/2003	100%	\$0	100%	08/2006	Health & Human Resources

AGENCY CODE	PROJECT CODE	AGENCY NAME	APPROPRIATION OR PROJECT TITLE	BIENNIUM (*		OBLIGATED AMOUNT	DATE CO-2 APPROVED	DESIGN PERCENT COMPLETE	CONSTR. CONTRACT	CONSTRUCT. PERCENT COMPLETE	ESTIMATED CONSTRUCTION COMPL. DATE	CABINET SECRETARY
				FIRST-FUNDED)	APPROP. AMOUNT							
AG 799	PC 17139	DEPARTMENT OF CORRECTIONS	IMP: REMEDY ENVIRONMENTAL DEFICIENCIES	* 2003	\$3,812,487	\$3,219,223	06/2005	VARIES	\$0	VARIES	02/2023	Public Safety
				* 2003 Total	\$90,791,886	\$85,442,607						
AG 156	PC 17130	DEPARTMENT OF STATE POLICE	STARS - NETWORK OPERATIONS CENTER	* 2004-2006	\$361,150,000	\$361,150,000	08/2004	100%	\$2,900,000	100%	04/2022	Public Safety
AG 211	PC 17137	VIRGINIA MILITARY INSTITUTE	ACQUIRE NORTH MAIN STREET PROPERTIES	* 2004-2006	\$1,200,000	\$778,833	05/2008	N/A	N/A	100%	N/A	Education
AG 214	PC 17019	LONGWOOD UNIVERSITY	IMPROVEMENTS: RENOVATE BLACKWELL HALL AND BC	* 2004-2006	\$12,813,000	\$7,825,192	08/2004	Varies	\$5,902,833	100%	05/2015	Education
AG 215	PC 17099	UNIVERSITY OF MARY WASHINGTON	ACQUISITION: PROPERTY ACQUISITION	* 2004-2006	\$1,100,000	\$0	04/2007	Varies	N/A	0%	N/A	Education
AG 215	PC 17149	UNIVERSITY OF MARY WASHINGTON	ACQUISITION: ACQUIRE CONTIGUOUS PROPERTY	* 2004-2006	\$1,500,000	\$1,240,452	10/2005	Varies	N/A	0%	N/A	Education
AG 216	PC 17024	JAMES MADISON UNIVERSITY	ACQUIRE PROPERTY FOR FUTURE EXPANSION	* 2004-2006	\$16,062,000	\$15,977,931	01/2005	0%	\$0	0%	TBD	Education
AG 221	PC 17030	OLD DOMINION UNIVERSITY	TELETECHNET CLASSROOMS AT COMM COLLEGES	* 2004-2006	\$2,494,078	\$2,494,078	01/2005	100%	\$897,835	100%	09/2013	Education
AG 242	PC 17046	CHRISTOPHER NEWPORT UNIVERSITY	NEW CONST: PARKING DECK II	* 2004-2006	\$9,234,499	\$6,535,204	11/2005	75%	\$3,482,516	100%	03/2013	Education
AG 411	PC 17138	DEPARTMENT OF FORESTRY	ACQUISITION OF FOREST LAND	* 2004-2006	\$1,202,000	\$818,747	12/2004	varies	N/A	99%	12/2022	Agriculture and Forestry
AG 702	PC 16971	DEPARTMENT FOR THE BLIND & VISION	LIFE SAFETY CODE - RICHMOND LOCATION	* 2004-2006	\$1,736,000	\$1,736,000	10/2004	100%	\$2,514,750	100%	07/2010	Health & Human Resources
AG 720	PC 16974	DEPT. OF BEHAVIORAL HEALTH & DEVELOPMENT	IMP: ENSURE LSC AND ENV. COMPLIANCE	* 2004-2006	\$3,464,000	\$3,464,000	08/2004	100%	\$2,954,134	100%	01/2013	Health & Human Resources
AG 720	PC 16975	DEPT. OF BEHAVIORAL HEALTH & DEVELOPMENT	IMP: ABATE ASBESTOS/ENV. HAZARDS SWVTC	* 2004-2006	\$3,884,000	\$3,884,000	08/2004	100%	\$3,371,980	100%	02/2009	Health & Human Resources
AG 799	PC 17491	DEPARTMENT OF CORRECTIONS	CONST OF MEDIUM SECURITY INST MOUNT ROGERS	* 2004-2006	\$106,200,000	\$106,199,492	08/2007	100%	\$0	100%	TBD	Public Safety
				* 2004-2006 Total	\$522,039,577	\$512,103,929						
AG 720	PC 16973	DEPT. OF BEHAVIORAL HEALTH & DEVELOPMENT	INC: CONSTRUCT PERM FACILITY FOR SVP PRG	* 2005	\$62,000,000	\$62,000,000	02/2006	100%	\$61,927,405	100%	12/2010	Health & Human Resources
AG 720	PC 17140**	DEPT. OF BEHAVIORAL HEALTH & DEVELOPMENT	INC: REPLACE HANCOCK GERIATRIC TMT CENTER	* 2005	\$28,253,000	\$28,253,000	02/2006	100%	\$27,870,816	100%	01/2010	Health & Human Resources
AG 720	PC 17211	DEPT. OF BEHAVIORAL HEALTH & DEVELOPMENT	IMP: INSTALL COOK-CHILL AT SEVTC	* 2005	\$3,895,000	\$3,895,000	06/2005	100%	\$3,211,287	100%	01/2009	Health & Human Resources
AG 720	PC 17456	DEPT. OF BEHAVIORAL HEALTH & DEVELOPMENT	INC: EASTERN STATE HOSPITAL	* 2005	\$59,715,000	\$59,715,000	08/2006	100%	\$59,366,492	100%	11/2011	Health & Human Resources
AG 799	PC 17609	DEPARTMENT OF CORRECTIONS	REPLACE PRISON DOOR CONTROL PANELS	* 2005	\$9,310,000	\$9,183,825	02/2009	VARIES	#REF!	100%	TBD	Public Safety
				* 2005 Total	\$163,173,000	\$163,046,825						
AG 214	PC 17448	LONGWOOD UNIVERSITY	IMPROVEMENTS: ASBESTOS ABATEMENT	* 2006-2008	\$2,332,000	\$1,927,426	03/2007	Varies	\$0	Varies	Varies	Education
AG 221	PC 17342	OLD DOMINION UNIVERSITY	QUAD STUDENT HOUSING - PHASE II	* 2006-2008	\$68,379,396	\$68,315,783	08/2006	100%	\$50,551,384	100%	08/2010	Education
AG 221	PC 17345	OLD DOMINION UNIVERSITY	LAND ACQUISITION	* 2006-2008	\$3,940,000	\$316,137	11/2011	N/A	N/A	0%	TBD	Education
AG 221	PC 17483	OLD DOMINION UNIVERSITY	POWHATAN SPORTS CENTER	* 2006-2008	\$46,821,765	\$46,416,372	08/2007	100%	\$15,741,734	100%	10/2017	Education
AG 242	PC 17359	CHRISTOPHER NEWPORT UNIVERSITY	NEW CONST: RESIDENCE HALL V	* 2006-2008	\$32,690,174	\$32,690,174	05/2010	100%	\$26,602,935	100%	07/2012	Education

AGENCY CODE	PROJECT CODE	AGENCY NAME	APPROPRIATION OR PROJECT TITLE	BIENNIUM (* FIRST-FUNDED)		OBLIGATED AMOUNT	DATE CO-2 APPROVED	DESIGN PERCENT COMPLETE	CONSTR. CONTRACT	CONSTRUCT. PERCENT COMPLETE	ESTIMATED CONSTRUCTION COMPL. DATE	CABINET SECRETARY
					APPROP. AMOUNT							
AG 242	PC 17361	CHRISTOPHER NEWPORT UNIVERSITY	NEW CONST: ATHLETICS EXPANSION II	* 2006-2008	\$13,030,000	\$11,763,182	05/2008	75%	\$6,343,332	100%	08/2019	Education
AG 702	PC 17230	DEPARTMENT FOR THE BLIND & VISION	IMP: REPLACE ROOFS ON ADMIN/ACT BLDG. DINING	* 2006-2008	\$2,327,000	\$2,327,000	08/2006	100%	\$854,000	100%	06/2013	Health & Human Resources
AG 702	PC 17231	DEPARTMENT FOR THE BLIND & VISION	IMP: ENSURE LIFE SAFETY & ENVIRONMENTAL COMPL	* 2006-2008	\$3,972,000	\$3,972,000	01/2010	100%	\$1,112,250	100%	07/2010	Health & Human Resources
AG 720	PC 17227	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	IMP: REPLACE & REPAIR ROOFS - DMHMRSAS FACS	* 2006-2008	\$5,500,000	\$5,478,873	08/2006	100%	\$3,938,420	100%	10/2014	Health & Human Resources
AG 720	PC 17228	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	IMP: R/R HVAC SYSTEMS - CSH AND NVTC	* 2006-2008	\$5,500,000	\$5,497,293	08/2006	100%	\$4,713,342	100%	06/2013	Health & Human Resources
AG 720	PC 17276	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	REPLACE WESTERN STATE HOSPITAL	* 2006-2008	\$141,413,027	\$139,998,575	08/2006	100%	\$126,980,032	99%	10/2019	Health & Human Resources
AG 720	PC 17457	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	NC: REPLACEMENT OF CVTC	* 2006-2008	\$25,200,000	\$24,728,998	08/2010	100%	\$18,633,013	100%	06/2017	Health & Human Resources
AG 720	PC 17458	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	NC: REPLACEMENT OF SEVTC	* 2006-2008	\$32,206,160	\$32,206,158	08/2006	100%	\$28,797,984	100%	01/2017	Health & Human Resources
AG 799	PC 17919	DEPARTMENT OF CORRECTIONS	REPLACE WINDOWS AND MECHANICAL SYSTEMS: GREENSVILLE	* 2006-2008	\$8,531,000	\$8,425,878	08/2011	100%	\$0	100%	12/2022	Public Safety
				* 2006-2008 Total	\$391,842,522	\$384,063,848						
AG 199	PC 17588	DEPARTMENT OF CONSERVATION & RECREATION	CONSTRUCT HIGH BRIDGE STATE PARK PHASE I	* 2008	\$10,528,360	\$10,528,360	07/2008	100%	MULTIPLE	75%	06/2023	Natural Resources
AG 211	PC 17663	VIRGINIA MILITARY INSTITUTE	IMPROVE MILITARY AND LEADERSHIP FIELD TRAINING	* 2008	\$22,100,000	\$16,332,490	06/2010	100%	\$11,216,304	100%	N/A	Education
AG 212	17655-000	VIRGINIA STATE UNIVERSITY	CONSTRUCT MULTIPURPOSE CENTER - CONSTRUCTION	* 2008	\$70,990,540	\$70,990,540	01/2015	100%	\$58,911,180	100%	08/2022	Education
AG 212	17665-059	VIRGINIA STATE UNIVERSITY	CONSTRUCT MULTIPURPOSE CENTER - LAND	* 2008	\$14,000,000	\$13,337,202	01/2015	100%	NA	NA		Education
AG 214	PC 17668	LONGWOOD UNIVERSITY	CONSTRUCT UNIVERSITY TECHNOLOGY CENTER-PLANN	* 2008	\$22,712,044	\$21,491,862	08/2008	100%	\$13,843,322	Varies	Varies	Education
AG 218	PC 17676	VIRGINIA SCHOOL FOR DEAF & BLIND	CONSOLIDATION OF THE TWO SCHOOL FOR DEAF & BL	* 2008	\$72,990,000	\$72,823,997	08/2008	100%	\$60,828,134	100%	06/2022	Education
AG 238	PC 17582	VIRGINIA MUSEUM OF FINE ARTS	RENOVATE CARPENTER SHOP	* 2008	\$1,695,000	\$169,442	01/2019	35%	\$169,442	0%	N/A	Education
				* 2008 Total	\$215,015,944	\$205,673,893						
AG 156	PC 17541	DEPARTMENT OF STATE POLICE	PUBLIC SAFETY DRIVER TRAINING FACILITY	* 2008-2010	\$21,400,000	\$20,163,000	11/2008	100%	\$19,163,000	100%	07/2016	Public Safety
AG 199	PC 17587	DEPARTMENT OF CONSERVATION & RECREATION	REPAIR VARIOUS STATE PARK AND SWCD OWNED DAM	* 2008-2010	\$30,000,000	\$30,000,000	09/2008	VARIES	MULTIPLE	80%	02/2023	Natural Resources
AG 215	PC 17507	UNIVERSITY OF MARY WASHINGTON	RENOVATION: RESIDENCE HALLS	* 2008-2010	\$40,000,000	\$39,942,475	05/2009	100%	\$28,143,319	50%		Education
AG 221	PC 17549	OLD DOMINION UNIVERSITY	BASEBALL STADIUM RENOVATION	* 2008-2010	\$3,000,000	\$1,125,174	09/2008	Varies	\$763,086	Varies	Varies	Education
AG 242	PC 17567	CHRISTOPHER NEWPORT UNIVERSITY	NEW CONST: RATCLIFFE HALL ADDITION	* 2008-2010	\$9,350,000	\$6,048,006	10/2009	100%	\$2,875,740	100%	08/2012	Education
AG 242	PC 17633	CHRISTOPHER NEWPORT UNIVERSITY	ACQUISITION: LAND	* 2008-2010	\$82,000,000	\$17,714,430	12/2008	0%	N/A	0%	N/A	Education
AG 247	PC 17634	GEORGE MASON UNIVERSITY	POTOMAC SCIENCE CENTER	* 2008-2010	\$32,583,364	\$32,074,274	05/2013	100	\$30,612,085	100	09/2017	Education
AG 260	PC 17699	VIRGINIA COMMUNITY COLLEGE SYSTEM	VCCS: ADA IMPROVEMENTS	* 2008-2010	\$2,875,070	\$2,798,392	10/2008	100	\$2,000,394	VARIES	06/2023	Education
AG 260	PC 17721	VIRGINIA COMMUNITY COLLEGE SYSTEM	WCC: UPGRADE ELECTRICAL SYSTEMS IN CARROLL, BLAND...	* 2008-2010	\$2,566,000	\$2,560,900	08/08	100	\$1,009,602	100	Close-out	Education

AGENCY CODE	PROJECT CODE	AGENCY NAME	APPROPRIATION OR PROJECT TITLE	BIENNIUM (*	APPROX. AMOUNT	OBLIGATED AMOUNT	DATE CO-2 APPROVED	DESIGN PERCENT COMPLETE	CONSTR. CONTRACT	CONSTRUCT. PERCENT COMPLETE	ESTIMATED CONSTRUCTION COMPL. DATE	CABINET SECRETARY
				FIRST-FUNDED)								
AG 425	PC 17548	JAMESTOWN-YORKTOWN FOUNDATION	JAMESTOWN LEGACY WALK PHASE II	* 2008-2010	\$193,000	\$11,409	07/2006	99%	\$5,856	0%	TBD	Education
AG 425	PC 17626	JAMESTOWN-YORKTOWN FOUNDATION	CONSTRUCT YORKTOWN MUSEUM	* 2008-2010	\$46,966,824	\$46,604,359	03/2018	100%	\$20,693,678	100%	03/2023	Education
AG 702	PC 17593	DEPARTMENT FOR THE BLIND & VISION	IMP: RENOV ADMIN/ACTIVIES BLDG	* 2008-2010	\$7,214,000	\$7,214,000	06/2008	100%	\$5,241,157	100%	01/2014	Health & Human Resources
AG 720	PC 17596	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	IMP: LSC AND MAJOR MECHANICAL REPAIRS - DMHMR	* 2008-2010	\$38,800,000	\$38,800,000	10/2008	100%	\$27,102,847	100%	06/2018	Health & Human Resources
AG 720	PC 17733	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	NC: CONSTRUCT COMMUNITY HOUSING FOR CVTC	* 2008-2010	\$9,828,840	\$9,828,840	08/2008	100%	\$8,266,076	100%	12/2020	Health & Human Resources
AG 720	PC 17774	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	NC: CONSTRUCT COMMUNITY HOUSING FOR SEVTC	* 2008-2010	\$233,000	\$233,000	08/2008	0%	\$0	100%	10/2011	Health & Human Resources
AG 777	PC 17600	DEPARTMENT OF JUVENILE JUSTICE	IMP: REMOVE ABANDONED UNDERGROUND FUEL TANK	* 2008-2010	\$250,000	\$224,865	09/2008	100%	\$224,865	100%	TBD	Public Safety
AG 777	PC 17601	DEPARTMENT OF JUVENILE JUSTICE	IMP: UPGRADE FIRE ALARM AND PROTECTION SYSTEM	* 2008-2010	\$400,000	\$301,219	09/2008	100%	\$0	100%	TBD	Public Safety
AG 777	PC 17605	DEPARTMENT OF JUVENILE JUSTICE	IMP: CONVERT FACILITIES TO PROPANE	* 2008-2010	\$525,000	\$122,258	09/2008	100%	\$81,395	100%	TBD	Public Safety
AG 799	PC 17966	DEPARTMENT OF CORRECTIONS	PLANNING: MEDICAL FACILITIES EVALUATION	* 2008-2010	\$50,000	\$45,832	01/2013	100%	\$0	0%	TBD	Public Safety
				* 2008-2010 Total	\$328,235,098	\$255,812,434						
AG 156	PC 17805	DEPARTMENT OF STATE POLICE	NEW CONST: TARGET PRACTICE RANGE	* 2009	\$8,856,500	\$8,856,500	12/2011	100%	\$7,808,500	100%	07/2017	Public Safety
AG 214	PC 17846	LONGWOOD UNIVERSITY	IMPROVEMENTS: STEVENS HALL	* 2009	\$4,000,000	\$1,195,761	11/2009	100%	\$935,263	100%	10/2012	Education
				* 2009 Total	\$12,856,500	\$10,052,261						
AG 216	PC 17821	JAMES MADISON UNIVERSITY	ACQUISITION: BLANKET PROPERTY ACQUISITION	* 2010	\$27,000,000	\$21,490,303	05/2021	0%	\$0	0%	TBD	Education
AG 242	PC 17857	CHRISTOPHER NEWPORT UNIVERSITY	NEW CONST: RESIDENCE HALL VII	* 2010	\$37,000,000	\$0	02/2014	0%	\$0	0%	-	Education
AG217	PC 17534	RADFORD UNIVERSITY	ACQUISITION: ACQUIRE LAND	* 2010	\$5,000,000	\$3,888,444	02/2010	N/A	N/A	N/A	N/A	
				* 2010 Total	\$69,000,000	\$25,378,747						
AG 146	PC 17974	SCIENCE MUSEUM OF VIRGINIA	CONSTRUCT EVENT SPACE AND UPGRADE MUSEUM EXHIBIT	* 2010-2012	\$20,543,876	\$22,908,219	07/2015	100%	\$12,442,663	100%	11/2017	Education
AG 212	PC 17895-00	VIRGINIA STATE UNIVERSITY	CONSTRUCT QUAD - PHASE II	* 2010-2012	\$30,816,000	\$30,764,939	10/2011	Varies		90%		Education
AG 212	PC 17895-00	VIRGINIA STATE UNIVERSITY	WHITING HALL HVAC REPLACEMENT	* 2010-2012	\$2,574,071	\$2,574,071	07/2020	100%	\$2,382,243	100%		Education
AG 212	PC 17895-00	VIRGINIA STATE UNIVERSITY	WHITING HALL - GABLE ROOF REPAIRS	* 2010-2012	\$400,000	\$240,000	10/2020	100%	\$169,071	100%		
AG 212	PC 17895-00	VIRGINIA STATE UNIVERSITY	WHITING, WILLIAMS, MOORE, LANGSTON, AND ELLIS	* 2010-2012	\$86,785	\$86,785	04/2018	0%	\$51,000	0%		
AG 221	PC 17875	OLD DOMINION UNIVERSITY	NEW EDUCATION BUILDING	* 2010-2012	\$42,575,927	\$42,561,784	01/2012	100%	\$33,925,546	100%	04/2018	Education
AG 229	PC 17830	VIRGINIA TECH - COOPERATIVE EXTENSION	IMP: IMPROVE KENTLAND FACILITIES	* 2010-2012	\$12,463,000	\$12,463,000	09/2013	100%	\$9,909,857	100%	01/2021	Education
				* 2010-2012 Total	\$109,459,659	\$111,598,798						
AG 156	PC 17918	DEPARTMENT OF STATE POLICE	NEW CONST: CASTLEWOOD AREA OFFICE	* 2011	\$800,000	\$800,000	06/2011	100%	\$660,307	100%	10/2013	Public Safety

AGENCY CODE	PROJECT CODE	AGENCY NAME	APPROPRIATION OR PROJECT TITLE	BIENNIUM (*		OBLIGATED AMOUNT	DATE CO-2 APPROVED	DESIGN PERCENT COMPLETE	CONSTR. CONTRACT	CONSTRUCT. PERCENT COMPLETE	ESTIMATED CONSTRUCTION COMPL. DATE	CABINET SECRETARY
				FIRST-FUNDED)	APPROP. AMOUNT							
AG 213	PC 18093	NORFOLK STATE UNIVERSITY	TRANSFER AND ACQUIRE NORFOLK PROPERTIES	* 2011	\$15,000	\$13,718	10/2015	91%	\$0	0%	NA	Education
AG 214	PC 17893	LONGWOOD UNIVERSITY	NEW CONST: CONSTRUCT UNIVERSITY CENTER	* 2011	\$40,195,000	\$39,563,740	06/2011	100%	\$32,026,292	100%	10/2018	Education
AG 236	PC 17897	VIRGINIA COMMONWEALTH UNIVERSITY	ACQUISITION - ACQUIRE AND RENOVATE BIOTECH I	* 2011	\$13,655,000	\$13,505,712	04/2014	100%	\$2,748,536	100%	10/2018	Education
AG 242	PC 17898	CHRISTOPHER NEWPORT UNIVERSITY	IMPROVEMENTS: EXPAND RESIDENTIAL DINING FACILITY	* 2011	\$4,750,000	\$4,244,801	09/2011	100%	\$2,392,900	100%	08/2012	Education
AG 242	PC 17920	CHRISTOPHER NEWPORT UNIVERSITY	NEW CONST: NEW SECTION, FERGUSON CENTER FOR THE ARTS	* 2011	\$3,000,000	\$69,679	07/2011	50%	\$0	0%	-	Education
AG 260	PC 17905	VIRGINIA COMMUNITY COLLEGE SYSTEM	VCCS-NON-GENERAL FUND CAPITAL OUTLAY BLANKET AUTHORIZATION	* 2011	\$47,195,911	\$20,011,550	02/12	VARIOUS	VARIOUS	VARIOUS	06/2025	Education
AG 799	PC 17972	DEPARTMENT OF CORRECTIONS	REPLACE WINDOWS AND MECHANICAL SYSTEMS: VCCW	* 2011	\$18,000,000	\$12,913,090	12/2013	100%	\$0	80%	TBD	Public Safety
AG 799	PC 18033	DEPARTMENT OF CORRECTIONS	LAWRENCEVILLE: REPLACE ROOFS AND HVAC	* 2011	\$4,026,973	\$4,026,973	03/2013	100%	\$3,329,434	95%	01/2023	Public Safety
				* 2011 Total	\$131,637,884	\$95,149,263						
AG 204	PC 18003	COLLEGE OF WILLIAM AND MARY	IMP: LAKE MATOAKA DAM SPILLWAY	* 2012	\$5,119,000	\$1,055,371	03/2019	90%	TBD	0%	TBD	Education
AG 212	17511-000	VIRGINIA STATE UNIVERSITY	IMP: RENOVATE LOCKETT HALL	* 2012	\$11,193,998	\$11,193,998	09/2012	100%	\$7,885,942	100%		
AG 213	PC 17981	NORFOLK STATE UNIVERSITY	REPLACE BROWN HALL	* 2012	\$60,584,000	\$60,540,087	11/2013	100%	\$52,800,874	100%	07/2017	Education
AG 221	PC 17947	OLD DOMINION UNIVERSITY	REPLACE WEBB UNIVERSITY CENTER	* 2012	\$98,657,842	\$1,734,663	02/2015	3%	TBD	0%	TBD	Education
AG 241	PC 18019	RICHARD BLAND COLLEGE	REPAIR: UMBRELLA REPAIR PROJECT	* 2012	\$1,465,844	\$1,457,650	09/2012	100	\$0	100	TBD	Education
AG 260	PC 17989	VIRGINIA COMMUNITY COLLEGE SYSTEM	NVCC-RENOVATE REYNOLDS ACADEMIC BLDG-LOUDON	* 2012	\$26,810,063	\$26,799,169	12/2012	100	\$19,325,538	99	8/2022	Education
AG 260	PC 17991	VIRGINIA COMMUNITY COLLEGE SYSTEM	VWCC-RENOVATE ANDERSON HALL	* 2012	\$33,798,000	\$33,640,199	01/2013	100	\$25,539,929	100	Close-out	Education
AG 260	PC 17992	VIRGINIA COMMUNITY COLLEGE SYSTEM	JTCC-CONSTRUCT PHASE III ACADEMIC BUILDING	* 2012	\$31,478,968	\$30,773,438	12/2012	100	\$25,051,995	100	Close-out	Education
				* 2012 Total	\$269,107,715	\$167,194,575						
AG 194	PC 18008	DEPARTMENT OF GENERAL SERVICES	MONROE EXTERIOR REPAIRS AND JEFFERSON BLDG WINDOW REPLACE	* 2012-2014	\$4,951,000	\$4,951,000	12/2012	100	\$3,980,000	90	12/2016	Administration
AG 194	PC 18081-001	DEPARTMENT OF GENERAL SERVICES	NEW CONSTRUCTION OF GENERAL ASSEMBLY BUILDING	* 2012-2014	\$261,138,537	\$261,138,537	07/2021	100%	\$218,837,818	89%	10/2022	Administration
AG 194	PC 18081-002	DEPARTMENT OF GENERAL SERVICES	NEW CONSTRUCTION OF PARKING STRUCTURE	* 2012-2014	\$38,137,589	\$35,646,156	01/2022	100%	\$31,980,081	86%	09/2022	Administration
AG 194	PC 18081-003	DEPARTMENT OF GENERAL SERVICES	RENOVATION OF OLD CITY HALL	* 2012-2014	\$57,880,000	\$57,880,000	10/2020	100	\$66,435,152	89	11/2022	Administration
AG 194	PC 18081-005	DEPARTMENT OF GENERAL SERVICES	MONROE BLDG 16TH FLOOR UPFIT FOR TENANT RELOCATIONS	* 2012-2014	\$1,530,297	\$1,466,937	06/2016	100	\$734,457	100	12/2016	Administration
AG 194	PC 18081-006	DEPARTMENT OF GENERAL SERVICES	MAIN ST CENTRE 3RD FLR UPFIT FOR TENANT RELOCATIONS (JCHC)	* 2012-2014	\$268,555	\$131,242	06/2016	100	\$36,580	100	12/2016	Administration
AG 194	PC 18081-008	DEPARTMENT OF GENERAL SERVICES	MONROE BLDG 17TH & 18TH FLRS UPFIT FOR TENANT RELOCATIONS	* 2012-2014	\$2,374,000	\$1,971,303	05/2016	100	\$1,128,148	100	02/2017	Administration
AG 194	PC 18081-009	DEPARTMENT OF GENERAL SERVICES	MONROE BLDG 14TH FLOOR UPFIT FOR TEANANT RELOCATIONS	* 2012-2014	\$0	\$0	N/A	0	0	0	N/A	Administration
AG 194	PC 18081-010	DEPARTMENT OF GENERAL SERVICES	Monroe Building 11th Floor Upfit for Tenant Relocations	* 2012-2014	\$30,000	\$30,000	03/2016	100	0	0	N/A	Administration

AGENCY CODE	PROJECT CODE	AGENCY NAME	APPROPRIATION OR PROJECT TITLE	BIENNIUM (*		OBLIGATED AMOUNT	DATE CO-2 APPROVED	DESIGN PERCENT COMPLETE	CONSTR. CONTRACT	CONSTRUCT. PERCENT COMPLETE	ESTIMATED CONSTRUCTION COMPL. DATE	CABINET SECRETARY
				FIRST-FUNDED)	APPROP. AMOUNT							
AG 194	PC 18081-011	DEPARTMENT OF GENERAL SERVICES	Main Street Centre 3rd Floor Upfit for Tenant Relocations (VCA & VWB)	* 2012-2014	\$658,000	\$650,059	10/2016	100	373,821	100	03/2017	Administration
AG 194	PC 18081-012	DEPARTMENT OF GENERAL SERVICES	PHB Basement Upfit for Tenant Relocations	* 2012-2014	\$20,000	\$5,000	03/2016	100	0	100	08/2017	Administration
AG 194	PC 18148	DEPARTMENT OF GENERAL SERVICES	MAKE CRITICAL REPAIRS AND IMPROVEMENTS TO CONSOLIDATED LAB	* 2012-2014	\$15,761,017	\$10,958,703	02/2019	90%	8,936,404	80%	12/2022	Administration
AG 203	PC 17975	WOODROW WILSON REHABILITATION CENTER	RENOVATE DINING HALL AND ACTIVITIES BUILDING, PH	* 2012-2014	\$8,115,265	\$8,063,349	01/2016	100%	\$6,767,265	100%	Complete	Health & Human Resources
AG 204	PC 17933	COLLEGE OF WILLIAM AND MARY	IMP: RENOVATE DORMITORIES	* 2012-2014	\$14,650,000	\$14,238,375	12/2013	100%	\$11,114,410	100%	TBD	Education
AG 204	PC 17934	COLLEGE OF WILLIAM AND MARY	IMP: IMPROVE AUXILIARY FACILITIES	* 2012-2014	\$12,000,000	\$9,000,042	8/27/2012	100%	\$7,619,130	100%	TBD	Education
AG 212	PC 17980-00	VIRGINIA STATE UNIVERSITY	EROSION AND SEDIMENT CONTROL STORMWATER MA	* 2012-2014	\$6,730,598	\$6,185,138	12/2012	100%		100%		Education
AG 212	PC 17980-00	VIRGINIA STATE UNIVERSITY	EROSION AND SEDIMENT CONTROL STORMWATE	* 2012-2014	\$2,604,866	\$2,604,866	06/2020	100%	\$1,321,581	100%		Education
AG 212	PC 17980-00	VIRGINIA STATE UNIVERSITY	ATHLETIC STORMLINE	* 2012-2014	\$2,228,990	\$2,228,990	06/2020	100%	\$1,914,578	100%		Education
AG 212	PC 17980-00	VIRGINIA STATE UNIVERSITY	WHITING HALL - GABLE ROOF REPAIRS	* 2012-2014	\$1,896,742	\$1,351,282	06/2020	100%	\$988,278	52%		Education
AG 214	PC 17982	LONGWOOD UNIVERSITY	CONSTRUCT STUDENT SUCCESS CENTER	* 2012-2014	\$9,780,019	\$9,779,523	02/2013	100%	\$6,865,867	100%	09/2018	Education
AG 218	PC 18024	VIRGINIA SCHOOL FOR DEAF & BLIND	IMPROVE CAMPUS SECURITY, ADA AND OTHER REGUL	* 2012-2014	\$3,031,236	\$1,854,787	06/2013	80%	\$1,586,697	66%	12/2022	Education
AG 221	PC 17945	OLD DOMINION UNIVERSITY	STUDENT HOUSING RENOVATION, PHASE 2	* 2012-2014	\$26,193,413	\$12,634,582	06/2014	100%	\$10,890,000	90%	08/2022	Education
AG 239	PC 18073	FRONTIER CULTURE MUSEUM	CONSTRUCT EARLY AMERICAN INDUSTRIES EXHIBIT	* 2012-2014	\$191,313	\$146,475	03/2014	100%	\$0	0%	11/2022	Education
AG 247	PC 17999	GEORGE MASON UNIVERSITY	ACADEMIC VII BUILDING	* 2012-2014	\$74,163,039	\$74,163,039	12/2013	100	\$62,051,144	100	01/2018	Education
AG 247	PC 18011	GEORGE MASON UNIVERSITY	NEW HYLTON ADDITION	* 2012-2014	\$13,481,383	\$13,435,016	02/2013	100	\$11,729,047	100	05/2020	Education
AG 268	PC 17950	VIRGINIA INSTITUTE OF MARINE SCIENCE	ACQUISITION: RESEARCH VESSEL	* 2012-2014	\$11,050,000	\$10,672,224	10/2012	100%	\$9,056,003	100%	09/2018	Education
AG 268	PC 17993	VIRGINIA INSTITUTE OF MARINE SCIENCE	NEW CONST: CONSOLIDATED SCIENTIFIC RESEARCH FA	* 2012-2014	\$14,403,021	\$14,395,374	11/2012	100%	\$11,004,348	100%	09/2018	Education
AG 411	PC 18090	DEPARTMENT OF FORESTRY	IMPROVED ACCESS TO OLD FLAT STATE FOREST	* 2012-2014	\$23,000	\$23,000	12/2013	10%	N/A	0%	12/2022	Agriculture and Forestry
AG 411	PC 18199	DEPARTMENT OF FORESTRY	STATE FOREST MITIGATION AND ACQUISITION	* 2012-2014	\$5,170,412	\$2,388,483	05/2015	varies	N/A	90%	12/2022	Agriculture and Forestry
AG 425	PC 17977	JAMESTOWN-YORKTOWN FOUNDATION	YORKTOWN OUTSIDE AREAS, SIGNAGE AND AMENITIE	* 2012-2014	\$4,192,700	\$3,997,780	09/2018	100%	\$2,859,000	100%	05/2019	Education
AG 501	PC 18039	DEPARTMENT OF TRANSPORTATION	IMP: ACQUIRE, DESIGN, CONSTRUCT & RENOVATE FAC	* 2012-2014	\$13,922,238	\$4,163,232	11/2022	100%	\$3,530,697	0%	TBD	Transportation
AG 501	PC 18040	DEPARTMENT OF TRANSPORTATION	IMP: ACQUIRE, DESIGN, CONSTRUCT & RENOVATE FAC	* 2012-2014	\$44,162,444	\$194,627	09/2021	72%	NA	0%	TBD	Transportation
AG 501	PC 18041	DEPARTMENT OF TRANSPORTATION	IMP: ACQUIRE, DESIGN, CONSTRUCT & RENOVATE FAC	* 2012-2014	\$65,263,647	\$17,268,935	05/2022	Varies	\$2,455,300	Varies	TBD	Transportation
AG 501	PC 18130	DEPARTMENT OF TRANSPORTATION	NEW CONST: NOVA DISTRICT OFFICE BUILDING	* 2012-2014	\$132,329,219	\$39,657,046	05/2022	Varies	\$5,898,761	Varies	TBD	Transportation
AG 799	PC 18009	DEPARTMENT OF CORRECTIONS	KEEN MOUNTAIN CC: REPLACE ROOF	* 2012-2014	\$1,195,911	\$1,186,825	03/2013	100%	#REF!	99%	TBD	Public Safety
AG 799	PC 18136	DEPARTMENT OF CORRECTIONS	EQUIPMENT: EQUIP CORRECTIONAL FACILITY IN CULPEPER COUNTY	* 2012-2014	\$1,025,204	\$127,851	03/2015	N/A	\$0	0%	12/2022	Public Safety

AGENCY CODE	PROJECT CODE	AGENCY NAME	APPROPRIATION OR PROJECT TITLE	BIENNIUM (*	APPROP. AMOUNT	OBLIGATED AMOUNT	DATE CO-2 APPROVED	DESIGN PERCENT COMPLETE	CONSTR. CONTRACT	CONSTRUCT. PERCENT COMPLETE	ESTIMATED CONSTRUCTION COMPL. DATE	CABINET SECRETARY
				FUNDED)								
				* 2012-2014 Total	\$850,553,655	\$624,589,778						
AG 199	PC 18056	DEPARTMENT OF CONSERVATION & RECREATION	WIDEWATER STATE PARK, PHASE IA - PLANNING	* 2013	\$14,444,484	\$1,444,484	11/2013	100%	MULTIPLE	75%	12/2022	Natural Resources
AG 202	PC18058	LIBRARY OF VIRGINIA	STATE LIBRARY IMP: FOR STORAGE, SECURITY & IT	* 2013	\$1,860,000	\$1,519,915	10/2005	100%	\$1,860,000	90%	12/2022	Education
AG 211	PC 17902	VIRGINIA MILITARY INSTITUTE	IMPROVE POST FACILITIES PHASE I	* 2013	\$4,000,000	\$4,000,000	07/2013	100%	\$4,000,000	100%	N/A	Education
AG 214	PC 18083	LONGWOOD UNIVERSITY	ADMISSIONS OFFICE	* 2013	\$12,851,715	\$11,786,180	04/2014	100%	\$7,883,445	Varies	Varies	Education
AG 214	PC 18084	LONGWOOD UNIVERSITY	NEW ACADEMIC BUILDING	* 2013	\$22,713,000	\$21,923,474	04/2014	100%	\$16,530,511	100%	05/2021	Education
AG 215	PC 18066	UNIVERSITY OF MARY WASHINGTON	CONSTRUCT JEPSON SCIENCE CENTER ADDITION - DETAIL	* 2013	\$31,884,000	\$31,586,098	12/2013	100%	\$24,280,680	100%	12/2019	Education
AG 217	PC 17565	RADFORD UNIVERSITY	RENOVATE RESIDENCE HALLS	* 2013	\$36,000,000	\$30,607,361	03/26/13	Varies		Varies		Education
AG 236	PC 18060	VIRGINIA COMMONWEALTH UNIVERSITY	VIRGINIA TREATMENT CENTER FOR CHILDREN	* 2013	\$66,485,715	\$66,317,034	12/2018	100%	\$48,520,662	100%	12/2020	Education
AG 236	PC 17998	VIRGINIA COMMONWEALTH UNIVERSITY	RENOVATE INFO COMMONS & LIB	* 2013	\$50,682,741	\$50,436,795	03/2015	100%	\$36,266,585	100%	09/2016	Education
AG 236	PC 18070	VIRGINIA COMMONWEALTH UNIVERSITY	SANGER HALL; PHASE II; PART B; RENOVATIONS	* 2013	\$27,417,139	\$27,327,322	08/2018	100%	\$18,651,810	100%	04/2019	Education
AG 236	PC 18071	VIRGINIA COMMONWEALTH UNIVERSITY	RALEIGH BUILDING RENOVATIONS	* 2013	\$8,926,115	\$8,646,198	11/2017	100%	\$4,690,650	100%	03/2021	Education
AG 238	PC 18061	VIRGINIA MUSEUM OF FINE ARTS	RENOVATE ROBINSON HOUSE	* 2013	\$5,671,500	\$5,671,500	02/2020	100%	\$4,223,879	100%	02/2020	Education
AG 242	PC 18074	CHRISTOPHER NEWPORT UNIVERSITY	NEW CONST: LIBRARY PHASE II	* 2013	\$43,418,000	\$43,226,890	09/2013	100%	\$33,313,436	100%	07/2018	Education
AG 242	PC 18086	CHRISTOPHER NEWPORT UNIVERSITY	PREPLANNING: FINE ARTS AND REHEARSAL SPACE	* 2013	\$58,989,384	\$58,090,034	08/2013	100%	\$46,775,582	95%	02/2021	Education
AG 247	PC 17848	GEORGE MASON UNIVERSITY	PRINCE WILLIAM LABORATORY BUILDING FIT-OUT (PPEA)	* 2013	\$6,835,680	\$6,835,680	06/2022	100	\$5,060,447	Varies	08/2020	Education
AG 247	PC 18000	GEORGE MASON UNIVERSITY	PRINCE WILLIAM - LIFE SCIENCES BUILDING	* 2013	\$2,966,000	\$2,966,000	01/2019	75	\$0	0	12/2023	Education
AG 247	PC 18043	GEORGE MASON UNIVERSITY	CENTRAL PLANT EXPANSION	* 2013	\$11,794,257	\$11,319,908	10/2013	100	\$9,583,058	100	04/2016	Education
AG 260	PC 18076	VIRGINIA COMMUNITY COLLEGE SYSTEM	ESCC-REPLACE ACADEMIC & ADMINISTRATION BLDG	* 2013	\$20,725,732	\$20,473,120	04/2014	100	\$15,315,610	99	12/2022	Education
AG 260	PC 18087	VIRGINIA COMMUNITY COLLEGE SYSTEM	NVCC-RENOVATE GODWIN BLDG-ANNANDALE	* 2013	\$2,498,000	\$180,087	01/2017	15	\$0	0	7/2025	Education
AG 799	PC 18154	DEPARTMENT OF CORRECTIONS	KEEN MOUNTAIN - UPGRADE OPERATIONAL & SECURITY SYSTEMS	* 2013	\$10,242,000	\$10,240,953	02/2015	100%	\$9,896,719	85%	12/2022	Public Safety
AG 912	PC 18010	DEPARTMENT OF VETERANS SERVICES	NC: EXPAND VIRGINIA WAR MEMORIAL	* 2013	\$24,859,419	\$24,626,477	04/2013	100%	\$20,272,536	99%	12/2022	Veterans and Defense Affairs
				* 2013 Total	\$465,264,881	\$439,225,510						
AG 156	PC 18054	DEPARTMENT OF STATE POLICE	NEW CONST: HARRISONBURG RENOVATIONS	* 2014	\$278,600	\$278,600	07/2014	100%	\$209,684	100%	06/2014	Public Safety
AG 156	PC 18147	DEPARTMENT OF STATE POLICE	REHABILITATE OR REPLACE SOUTH HILL & EMPORIA AREA	* 2014	\$1,453,000	\$1,400,000	10/2014	100%	\$1,400,000	100%	07/2021	Public Safety
AG 194	PC 18081-004	DEPARTMENT OF GENERAL SERVICES	CAPITOL COMPLEX INFRASTRUCTURE AND SECURITY	* 2014	\$422,568,991		05/2014	Varies	141,827,072	Varies	Varies	Administration
AG 199	PC 18159	DEPARTMENT OF CONSERVATION & RECREATION	CHIPPOKES PLANTATION - RENOVATE HISTORIC BLDG,	* 2014	\$3,216,000	\$3,216,000	04/2015	100%	\$1,659,000	100%	05/2019	Natural Resources

AGENCY CODE	PROJECT CODE	AGENCY NAME	APPROPRIATION OR PROJECT TITLE	BIENNIUM (*		OBLIGATED AMOUNT	DATE CO-2 APPROVED	DESIGN PERCENT COMPLETE	CONSTR. CONTRACT	CONSTRUCT. PERCENT COMPLETE	ESTIMATED CONSTRUCTION COMPL. DATE	CABINET SECRETARY
				FIRST-FUNDED)	APPROP. AMOUNT							
AG 203	PC 18160	WOODROW WILSON REHABILITATION C	RENOVATE AND EXPAND ANDERSON VOCATION TRAIN	* 2014	\$18,532,500	\$18,412,500	05/2015	100%	\$14,656,000	100%	Complete	Health & Human Resources
AG 204	PC 18100	COLLEGE OF WILLIAM AND MARY	IMPROVEMENTS: DORM RENOVATIONS	* 2014	\$40,637,000	\$29,829,165	10/2019	100%	\$24,160,103	95%	TBD	Education
AG 204	PC 18112	COLLEGE OF WILLIAM AND MARY	IMP: AUXILLIARY FACILITIES	* 2014	\$10,000,000	\$8,611,619	05/2015	100%	\$8,353,000	91%	03/2022	Education
AG 207	PC 18082	UNIVERSITY OF VIRGINIA	GILMER/CHEMISTRY RENOVATION	* 2014	\$197,031,000	\$0	06/2014	0%	\$0	0%	07/2022	Education
AG 211	PC 17996-1	VIRGINIA MILITARY INSTITUTE	CONSTRUCT CORPS PHYSICAL TRAINING FACILITIES - PH	* 2014	\$78,973,428	\$78,908,670	08/2013	100%	\$66,103,896	100%	03/2017	Education
AG 211	PC 17996-2	VIRGINIA MILITARY INSTITUTE	CONSTRUCT CORPS PHYSICAL TRAINING FACILITIES - PH	* 2014	\$36,408,166	\$36,408,166	01/2014	100%	\$28,876,276	100%	03/2017	Education
AG 211	PC 18122	VIRGINIA MILITARY INSTITUTE	IMPROVE POST FACILITIES PHASE II	* 2014	\$4,000,000	\$4,000,000	04/2014	100%	\$4,000,000	100%	N/A	Education
AG 211	PC 18170	VIRGINIA MILITARY INSTITUTE	IMPROVE MILITARY AND LEADERSHIP FIELD TRAINING	* 2014	\$1,550,000	\$1,424,618	09/2014	100%	\$1,161,211	100%	07/2015	Education
AG 221	PC 18068	OLD DOMINION UNIVERSITY	CHEMISTRY BUILDING	* 2014	\$75,557,000	\$75,557,000	12/2019	100%	\$58,647,038	100%	06/2021	Education
AG 221	PC 18101	OLD DOMINION UNIVERSITY	CONSTRUCT NEW RESIDENCE HALLS, PH 1	* 2014	\$76,464,000	\$62,500,000	5/2016	100%	\$46,321,095	100%	05/2021	Education
AG 242	PC 17632	CHRISTOPHER NEWPORT UNIVERSITY	CONSTRUCT: RESIDENTIAL HOUSING	* 2014	\$42,020,000	\$20,071,961	06/2014	50%	\$16,051,219	100%	07/2016	Education
AG 242	PC 18118	CHRISTOPHER NEWPORT UNIVERSITY	IMP: EXPAND DINING FACILITY	* 2014	\$9,672,053	\$9,552,207	07/2014	100%	\$7,338,622	100%	07/2017	Education
AG 268	PC 18088	VIRGINIA INSTITUTE OF MARINE SCIENC	NEW CONST: FACILITIES MANAGEMENT BUILDING	* 2014	\$7,460,000	\$7,319,169	04/2014	100%	\$4,927,660	98%	12/2022	Education
AG 702	PC 18164	DEPARTMENT FOR THE BLIND & VISION	IMP: RENOVATE HEADQUARTERS BUILDING	* 2014	\$6,491,000	\$6,400,000	05/2019	100%	\$3,440,000	99%	TBD	Health & Human Resources
AG 720	PC 18152	DEPT. OF BEHAVIORIAL HEALTH & DEVE	ABATE ENVIRONMENTAL HAZARDS - DETAILED PLANNI	* 2014	\$200,000	\$99,996	04/2018	5%	\$0		08/2023	Health & Human Resources
AG 720	PC 18153	DEPT. OF BEHAVIORIAL HEALTH & DEVE	REPLACE FACILITY ROOFS AND BUILDING ENVELOPES -	* 2014	\$10,172,000	\$10,172,000	06/2015	VARIES	\$7,801,696	VARIES	10/2022	Health & Human Resources
AG 720	PC 18166	DEPT. OF BEHAVIORIAL HEALTH & DEVE	CONSTRUCT NEW SEXUALLY VIOLENT PREDATOR FACIL	* 2014	\$142,000,000	\$142,000,000	05/2015	100%	\$103,264,304	100%	11/2019	Health & Human Resources
AG 720	PC 18166	DEPT. OF BEHAVIORIAL HEALTH & DEVE	CONSTRUCT NEW SEXUALLY VIOLENT PREDATOR FACIL	* 2014	\$131,457,000	\$131,457,000	05/2015	100%	\$106,590,252	96%	12/2022	Health & Human Resources
AG 799	PC 18155	DEPARTMENT OF CORRECTIONS	Sussex I & II-Replace and enhance security controls & surveillance sys	* 2014	\$11,453,587	\$10,616,868	02/2019	VARIES	\$10,616,868	30%	TBD	Public Safety
AG 799	PC 18156	DEPARTMENT OF CORRECTIONS	REPLACE FIRE ALARM SYSTEMS	* 2014	\$6,926,993	\$4,112,976	02/2016	VARIES	\$4,112,976	VARIES	TBD	Public Safety
AG 799	PC 18168	DEPARTMENT OF CORRECTIONS	BUCKINGHAM - RENOVATE WASTEWATER TREATMENT PLANT	* 2014	\$7,491,000	\$1,361,314	06/2016	100%	\$0	0%	TBD	Public Safety
AG 799	PC 18246	DEPARTMENT OF CORRECTIONS	EXERCISE OPTION TO ACQUIRE WALLENS RIDGE	* 2014	\$60,000	\$11,066	09/2016	N/A	\$0	30%	TBD	Public Safety
				* 2014 Total	\$1,342,073,318	\$663,720,895						
AG 194	PC 18191	DEPARTMENT OF GENERAL SERVICES	RENOVATE AND REPAIR FORT MONROE	* 2014-2016	\$40,300,000	\$ 40,300,000	04/2015	Varies	\$ 37,000,000	Varies		Administration
AG 194	PC 18327	DEPARTMENT OF GENERAL SERVICES	DCLS - EXPAND FIRST FLOOR LAB	* 2014-2016	\$5,260,550	\$4,957,247	10/2018	100%	2,249,291	100%	02/2022	Administration
AG 239	PC 18178	FRONTIER CULTURE MUSEUM	CONAREYXR 1820S AMERICAN BARN	* 2014-2016	\$116,000	\$116,000	07/2016	100%	\$60,000	100%	08/2020	Education
AG 403	PC 17970	DEPARTMENT OF WILDLIFE RESOURCES	HIGH HAZARD DAMS	* 2014-2016	\$9,700,000	\$7,261,354	11/2013	Varies	\$0	Varies	06/2023	Natural Resources

AGENCY CODE	PROJECT CODE	AGENCY NAME	APPROPRIATION OR PROJECT TITLE	BIENNIUM (*	APPROP. AMOUNT	OBLIGATED AMOUNT	DATE CO-2 APPROVED	DESIGN PERCENT COMPLETE	CONSTR. CONTRACT	CONSTRUCT. PERCENT COMPLETE	ESTIMATED CONSTRUCTION COMPL. DATE	CABINET SECRETARY
				FIRST-FUNDED)								
AG 411	PC 18151	DEPARTMENT OF FORESTRY	CONSTRUCT GARAGES FOR FIRE DOZERS AND TRANSPC	* 2014-2016	\$4,200,000	\$652,000	03/2015	100%	\$378,000	5%	TBD	Agriculture and Forestry
AG 417	PC 18123	GUNSTON HALL	RENOVATE ANN MASON VISITOR CENTER AND ADJACENT BUILDINGS	* 2014-2016	\$2,162,755	\$2,162,755	07/2019	100%	\$1,642,770	98%	TBD	Education
AG 778	PC 18167-00	DEPARTMENT OF FORENSIC SCIENCE	NEW CONST: EXPAND CENTRAL FORENSIC LABORATOR	* 2014-2016	\$199,008,088	\$15,000,000	04/2015	40%	\$0	0	06/2025	Public Safety
AG 778	PC 18167-00	DEPARTMENT OF FORENSIC SCIENCE	LAND ACQUISITION ONLY	* 2014-2016	\$2,511,637	\$2,511,637	04/2019	N/A	N/A	N/A	06/2020	Public Safety
				* 2014-2016 Total	\$263,259,030	\$72,960,993						
AG 154	PC 18213	DEPARTMENT OF MOTOR VEHICLES	CONSTRUCT AND ACQUIRE - FAIRFAX CUSTOMER SERV	* 2015	\$8,003,000	\$8,003,000	10/2015	100%	\$4,933,624	5%	TBD	Transportation
AG 204	PC 18202	COLLEGE OF WILLIAM AND MARY	CONSTRUCT WEST UTILITIES PLANT	* 2015	\$30,415,540	\$29,971,945	02/2019	100%	\$26,902,413	100%	09/2021	Education
AG 211	PC 18175	VIRGINIA MILITARY INSTITUTE	STONEMALL JACKSON HOUSE ORIENTATION CENTER R	* 2015	\$1,200,000	\$1,200,000	03/2016	100%	\$1,200,000	100%	10/2015	Education
AG 211	PC 18176	VIRGINIA MILITARY INSTITUTE	IMPROVEMENTS - REPLACE CROZET FLOOR	* 2015	\$1,475,000	\$759,400	07/2016	100%	\$759,400	100%	08/2017	Education
AG 211	PC 18185	VIRGINIA MILITARY INSTITUTE	IMPROVE POST FACILITIES PHASE III	* 2015	\$4,000,000	\$3,848,322	07/2015	100%	\$4,000,000	100%	N/A	Education
AG 215	PC 18133	UNIVERSITY OF MARY WASHINGTON	IMP- IMPROVE BATTLEGROUND ATHLETIC COMPLEX FI	* 2015	\$10,142,000	\$2,523,295	05/2015	100%	\$1,760,304	100%	09/2016	Education
AG 215	PC 18177	UNIVERSITY OF MARY WASHINGTON	WILLARD HALL RENOVATION	* 2015	\$27,175,000	\$24,226,344	09/2017	100%	\$19,311,522	100%	01/2020	Education
AG 215	PC 18181	UNIVERSITY OF MARY WASHINGTON	IMPROVEMENTS - RENOVATE AMPHITHEATER	* 2015	\$3,074,000	\$2,967,117	08/2015	100%	\$2,450,834	100%	09/2018	Education
AG 260	PC 18079	VIRGINIA COMMUNITY COLLEGE SYSTEM	SSVCC-STUDENT CENTER & LRC-CHRISTANNA	* 2015	\$16,390,349	\$16,163,219	09/2014	100	\$12,136,212	100	12/2022	Education
AG 260	PC 18161	VIRGINIA COMMUNITY COLLEGE SYSTEM	LRCC-ACADEMIC BUILDING, FAUQUIER	* 2015	\$27,674,000	\$26,927,123	04/2015	100	\$21,172,766	99	9/2022	Education
AG 403	PC 18103	DEPARTMENT OF WILDLIFE RESOURCES	IMPROVEMENTS TO FACILITIES	* 2015	\$4,000,000	\$98,893	10/2014	Varies	\$0	Varies	06/2023	Natural Resources
AG 403	PC 18104	DEPARTMENT OF WILDLIFE RESOURCES	REAL PROPERTY ACQUISITION	* 2015	\$26,632,580	\$20,564,414	10/2014	Varies	N/A	Varies	N/A	Natural Resources
AG 403	PC 18105	DEPARTMENT OF WILDLIFE RESOURCES	DAM SAFETY	* 2015	\$8,461,023	\$7,631,023	10/2014	Varies	\$700,000	Varies	06/2023	Natural Resources
AG 403	PC 18106	DEPARTMENT OF WILDLIFE RESOURCES	BOATING ACCESS PROGRAM	* 2015	\$9,250,000	\$3,081,446	10/2014	Varies	\$556,251	Varies	06/2023	Natural Resources
AG 799	PC 18169	DEPARTMENT OF CORRECTIONS	REPLACE GENERATORS AT MULTIPLE FACILITIES - DETAILED PLANNING	* 2015	\$9,175,000	\$3,798,137	06/2015	VARIES	\$3,798,137	0%	TBD	Public Safety
AG 799	PC 18288	DEPARTMENT OF CORRECTIONS	RENOVATE MARION CORRECTIONAL CENTER - DETAILED PLANNING	* 2015	\$26,355,000	\$16,118,607	02/2017	50%	\$16,118,607	0%	TBD	Public Safety
AG 912	PC 17957	DEPARTMENT OF VETERANS SERVICES	NC: CONSTRUCT HAMPTON ROADS VETERANS CARE C	* 2015	\$64,231,446	\$64,231,446	02/2020	100%	\$56,292,446	98%	09/2022	Veterans and Defense Affairs
AG 912	PC 18212	DEPARTMENT OF VETERANS SERVICES	NC: CONSTRUCT NORTHERN VIRGINIA VETERANS CARE	* 2015	\$69,461,337	\$69,461,337	03/2020	100%	\$61,221,337	90%	11/2022	Veterans and Defense Affairs
				* 2015 Total	\$347,115,275	\$301,575,068						
AG 146	PC 18200	SCIENCE MUSEUM OF VIRGINIA	CONSTRUCT PARKING FACILITY/MASTER SITE PLAN	* 2016	\$13,896,150	\$13,896,150	11/2018	100%	\$9,490,992	94%	10/2022	Education
AG 156	PC 18250	DEPARTMENT OF STATE POLICE	NEW CONST: AREA 12 OFFICE BUILDING	* 2016	\$1,421,000	\$1,421,000	06/2019	100%	\$1,200,000	75%	11/2020	Public Safety
AG 156	PC 18326	DEPARTMENT OF STATE POLICE	CONSTRUCT DIVISION SIX HEADQUARTERS	* 2016	\$791,000	\$791,000	02/2022	30%	\$0	0%	Unknown	Public Safety

AGENCY CODE	PROJECT CODE	AGENCY NAME	APPROPRIATION OR PROJECT TITLE	BIENNIUM (*		OBLIGATED AMOUNT	DATE CO-2 APPROVED	DESIGN PERCENT COMPLETE	CONSTR. CONTRACT	CONSTRUCT. PERCENT COMPLETE	ESTIMATED CONSTRUCTION COMPL. DATE	CABINET SECRETARY
				FIRST-FUNDED)	APPROP. AMOUNT							
AG 199	PC 18201	DEPARTMENT OF CONSERVATION & RECREATION	CONSTRUCT CLINCH RIVER STATE PARK	* 2016	\$5,000,000	\$2,418,791	10/2017	VARIABLES	N/A	N/A	N/A	Natural Resources
AG 199	PC 18236	DEPARTMENT OF CONSERVATION & RECREATION	ACQUISITION OF LAND, VARIOUS STATE PARKS	* 2016	\$5,882,335	\$3,317,066	09/2016	VARIABLES	N/A	VARIABLES	N/A	Natural Resources
AG 199	PC 18242	DEPARTMENT OF CONSERVATION & RECREATION	ACQUISITION OF LAND, VARIOUS NATURAL AREAS	* 2016	\$15,619,595	\$5,894,281	07/2017	VARIABLES	N/A	VARIABLES	N/A	Natural Resources
AG 199	PC 18256	DEPARTMENT OF CONSERVATION & RECREATION	PROVIDE VARIOUS UTILITY AND ADA UPGRADES, VARIOUS STATE PARKS	* 2016	\$5,650,000	\$384,500	03/2018	35%	\$0	0%	08/2023	Natural Resources
AG 199	PC 18257	DEPARTMENT OF CONSERVATION & RECREATION	CONSTRUCT RETAINING WALL LOVERS LEAP TRAIL, NATURAL RESOURCES	* 2016	\$662,000	\$662,000	10/2019	100%	\$525,100	0%	04/2023	Natural Resources
AG 199	PC 18258	DEPARTMENT OF CONSERVATION & RECREATION	REPAIR/REPLACE TRESTLES, NEW RIVER TRAIL STATE PARK	* 2016	\$3,500,000	\$3,500,000	05/2017	100%	\$0	0%	10/2023	Natural Resources
AG 199	PC 18260	DEPARTMENT OF CONSERVATION & RECREATION	REPLACE BRIDGE TO AMPHITHEATRE, HUNGRY MOTHER STATE PARK	* 2016	\$960,138	\$960,138	04/2017	100%	\$620,948	100%	09/2020	Natural Resources
AG 199	PC 18261	DEPARTMENT OF CONSERVATION & RECREATION	COMPLETE BRIDGE REPAIR, STAUNTON RIVER BATTLEFIELD	* 2016	\$646,581	\$646,581	10/2019	100%	\$396,743	100%	12/2021	Natural Resources
AG 199	PC 18264	DEPARTMENT OF CONSERVATION & RECREATION	CONSTRUCT VARIOUS CABINS AT POCAHONTAS & POWHATAN STATE PARKS	* 2016	\$4,500,000	\$4,500,000	05/2017	100%	\$3,748,300	100%	04/2021	Natural Resources
AG 199	PC 18265	DEPARTMENT OF CONSERVATION & RECREATION	RENOVATE VARIOUS CABINS, VARIOUS STATE PARKS	* 2016	\$15,600,000	\$15,600,000	03/2018	100%	MULTIPLE	25%	12/2023	Natural Resources
AG 199	PC 18266	DEPARTMENT OF CONSERVATION & RECREATION	RENOVATE VARIOUS CAMPGROUNDS, VARIOUS STATE PARKS	* 2016	\$3,500,000	\$240,000	03/2018	100%	\$0	0%	06/2024	Natural Resources
AG 199	PC 18298	DEPARTMENT OF CONSERVATION & RECREATION	RENOVATE FOSTER FALLS HOTEL, NEW RIVER TRAIL STATE PARK	* 2016	\$5,612,900	\$5,612,900	03/2017	100%	\$4,871,000	95%	12/2022	Natural Resources
AG 204	PC 18220	COLLEGE OF WILLIAM AND MARY	IMP: ATHLETIC FACILITIES	* 2016	\$6,300,000	\$6,227,975	04/2020	75%	\$2,858,990	41%	11/2022	Education
AG 204	PC 18292	COLLEGE OF WILLIAM AND MARY	FINE AND PERFORMING ARTS COMPLEX I & II	* 2016	\$138,802,000	\$131,384,105	12/2016	100%	\$108,657,266	54%	02/2023	Education
AG 204	PC 18329	COLLEGE OF WILLIAM AND MARY	INTEGRATED SCIENCE CENTER IV	* 2016	\$78,540,500	\$7,892,764	11/2017	95%	TBD	0%	12/2024	Education
AG 207	PC 18331	UNIVERSITY OF VIRGINIA	ALDERMAN LIBRARY	* 2016	\$152,580,000	\$0	10/2017	0%	\$0	0%	10/2023	Education
AG 211	PC 18203	VIRGINIA MILITARY INSTITUTE	RENOVATE PRESTON LIBRARY	* 2016	\$18,771,343	\$18,771,343	12/2018	100%	\$16,166,655	100%	01/2021	Education
AG 211	PC 18204	VIRGINIA MILITARY INSTITUTE	IMPROVE POST FACILITIES PHASE I, II and III - Detailed	* 2016	\$32,811,000	\$32,811,000	09/2018	100%	\$27,765,214	100%	11/2021	Education
AG 211	PC 18270	VIRGINIA MILITARY INSTITUTE	RENOVATE AND EXPAND SCOTT SHIPP HALL	* 2016	\$40,000,000	\$40,000,000	08/2018	100%	\$35,606,664	99%	12/2021	Education
AG 212	PC 18293	VIRGINIA STATE UNIVERSITY	MASTER PLAN REFRESH AND MAINTENANCE RESERVE STUDY	* 2016	\$500,000	\$497,761	02/2017	100%	\$161,560	100%		Education
AG 212	PC 18333	VIRGINIA STATE UNIVERSITY	DEMOLISH/REPLACE DANIEL GYM AND DEMOLISH HARRIS HALL	* 2016	\$111,904,150	\$3,194,610	04/2018	100%	\$145,000	5%		Education
AG 213	PC 18221	NORFOLK STATE UNIVERSITY	RENOVATE RESIDENTIAL HALLS	* 2016	\$10,437,000	\$10,368,169	12/2016	100%	\$8,408,802	100%	12/2020	Education
AG 213	PC 18294	NORFOLK STATE UNIVERSITY	UPDATE MASTER PLAN	* 2016	\$252,600	\$223,704	02/2017	89%	\$0	0%	NA	Education
AG 215	PC 18272	UNIVERSITY OF MARY WASHINGTON	REPAIR/REPLACE UTILITIES	* 2016	\$8,320,000	\$6,267,355	11/2016	95%	\$4,785,454	75%	09/2023	Education
AG 215	PC 18297	UNIVERSITY OF MARY WASHINGTON	RENOVATE SEACOBECK HALL	* 2016	\$30,920,086	\$30,571,146	11/2016	100%	\$23,201,260	65%	01/2022	Education
AG 216	PC 18273	JAMES MADISON UNIVERSITY	CONSTRUCT NEW SCHOOL OF BUSINESS	* 2016	\$86,299,000	\$86,299,000	02/2018	100%	\$70,822,168	100%	05/2021	Education
AG 216	PC 18274	JAMES MADISON UNIVERSITY	RENOVATE WILSON HALL	* 2016	\$28,250,000	\$28,250,000	01/2018	100%	\$20,008,990	100%	07/2019	Education

AGENCY CODE	PROJECT CODE	AGENCY NAME	APPROPRIATION OR PROJECT TITLE	BIENNIUM (*	APPROP. AMOUNT	OBLIGATED AMOUNT	DATE CO-2 APPROVED	DESIGN PERCENT COMPLETE	CONSTR. CONTRACT	CONSTRUCT. PERCENT COMPLETE	ESTIMATED CONSTRUCTION COMPL. DATE	CABINET SECRETARY
				FIRST-FUNDED)								
AG 216	PC 18334	JAMES MADISON UNIVERSITY	RENOVATE JACKSON HALL	* 2016	\$9,070,000	\$9,070,000	10/2017	100%	\$5,497,000	100%	11/2020	Education
AG 218	PC 18276	VIRGINIA SCHOOL FOR DEAF & BLIND	RENOVATE BRADFORD HALL	* 2016	\$1,859,500	\$1,727,420	12/2016	100%	\$1,444,161	100%	07/2022	Education
AG 236	PC 18243	VIRGINIA COMMONWEALTH UNIVERSITY	CONSTRUCT SOE RESEARCH EXPANSION	* 2016	\$100,641,000	\$96,348,515	06/2020	100%	\$74,464,327	100%	12/2020	Education
AG 236	PC 18336	VIRGINIA COMMONWEALTH UNIVERSITY	STEM I CLASS LABORATORY	* 2016	\$113,505,000	\$70,292,853	09/2020	90%	\$93,363,000	79%	02/2023	Education
AG 238	PC 18278	VIRGINIA MUSEUM OF FINE ARTS	REPLACE AIR HANDLING UNITS	* 2016	\$1,701,000	\$1,489,269	04/2019	100%	\$1,159,627	100%	03/2020	Education
AG 241	PC 18222	RICHARD BLAND COLLEGE	IMP: CONVERT FORMER HUMANITIES & SOCIAL SCIEN	* 2016	\$4,250,000	\$2,249,802	06/2016	100	\$3,339,000	100	06/2019	Education
AG 247	PC 18207	GEORGE MASON UNIVERSITY	CONST/RENO ROBINSON HALL, NEW ACADEMIC & RESEARCH FACILITY	* 2016	\$119,931,000	\$119,931,000	11/2016	100	\$99,105,973	95	01/2022	Education
AG 247	PC 18208	GEORGE MASON UNIVERSITY	CONSTRUCT UTILITIES DISTRIBUTION SYSTEM	* 2016	\$54,571,000	\$51,645,254	10/2016	100	\$45,780,028	95	11/2021	Education
AG 247	PC 18252	GEORGE MASON UNIVERSITY	RENOVATE & UPGRADE HAZEL HALL	* 2016	\$3,000,000	\$1,920,685	08/2016	100	\$1,429,240	100	12/2017	Education
AG 247	PC 18339	GEORGE MASON UNIVERSITY	TELECOMMUNICATIONS INFRASTRUCTURE	* 2016	\$10,375,000	\$3,200,639	12/2017	95	\$0	0	06/2023	Education
AG 260	PC 18162	VIRGINIA COMMUNITY COLLEGE SYSTEM	NVCC-RENOVATE SEEFELDT BLDG-WOODBRIDGE	* 2016	\$49,179,000	\$11,784,989	01/2017	100	\$6,426,755	5	02/2025	Education
AG 260	PC 18163	VIRGINIA COMMUNITY COLLEGE SYSTEM	NVCC-RENOVATE HOWSMAN BLDG-MANASSAS	* 2016	\$2,743,000	\$2,743,000	01/2017	30	\$0	0	06/2025	Education
AG 260	PC 18209	VIRGINIA COMMUNITY COLLEGE SYSTEM	JTCC-RENOVATE BIRD HALL & RENOVATE/EXPAND NICHOLAS CTR	* 2016	\$35,493,000	\$34,934,802	11/2016	100	\$27,965,140	99	06/2023	Education
AG 260	PC 18279	VIRGINIA COMMUNITY COLLEGE SYSTEM	VCCS-IMPROVE LIFE SAFETY & SECURITY SYSTEMWIDE	* 2016	\$5,763,720	\$2,853,535	01/2017	VARIOUS	\$2,476,660	99	06/2023	Education
AG 260	PC 18280	VIRGINIA COMMUNITY COLLEGE SYSTEM	VCCS-REPAIR OR REPLACE MAJOR MECHANICAL SYSTEMS	* 2016	\$9,874,000	\$720,087	01/2017	VARIOUS	\$0	0	06/2023	Education
AG 260	PC 18340	VIRGINIA COMMUNITY COLLEGE SYSTEM	GCC-REPLACE FRENCH SLAUGHTER BUILDING	* 2016	\$1,423,270	\$1,423,270	02/2018	40	\$0	0	01/2025	Education
AG 260	PC 18341	VIRGINIA COMMUNITY COLLEGE SYSTEM	TNCC-REPLACE DIGGS-MOORE-HARRISON COMPLEX	* 2016	\$1,793,400	\$1,793,400	10/2017	75	\$0	0	04/2026	Education
AG 260	PC 18342	VIRGINIA COMMUNITY COLLEGE SYSTEM	PVCC-CONSTRUCT ADVANCED TECHNOLOGY CENTER	* 2016	\$31,693,856	\$29,006,896	02/2018	100	\$25,759,000	1	12/2023	Education
AG 260	PC 18343	VIRGINIA COMMUNITY COLLEGE SYSTEM	CVCC-RENOVATE AMHERST/CAMPBELL HALL	* 2016	\$793,086	\$793,086	02/2018	20	\$0	0	06/2025	Education
AG 268	PC 18281	VIRGINIA INSTITUTE OF MARINE SCIENC	NEW CONST: NEW RESEARCH FACILITY	* 2016	\$63,092,000	\$5,763,439	12/2016	95%	\$0	0%	07/2024	Education
AG 274	PC 18284	EASTERN VIRGINIA MEDICAL SCHOOL	CONSTRUCT NEW EDUCATION AND ACADEMIC ADMIN	* 2016	\$75,074,000	\$75,074,000	12/2016	100%	\$67,270,231	100%	07/2022	Education
AG 425	PC 18285	JAMESTOWN-YORKTOWN FOUNDATION	RENOVATE EXHIBITS	* 2016	\$8,940,000	\$7,223,722	06/2020	100%	\$3,330,634	100%	06/2020	Education
AG 720	PC 18210	DEPT. OF BEHAVIORAL HEALTH & DEVELOP	CONSTRUCT WESTERN STATE EXPANSION	* 2016	\$29,799,250	\$29,799,250	12/2016	100%	\$26,323,119	99%	11/2022	Health & Human Resources
AG 799	PC 18287	DEPARTMENT OF CORRECTIONS	REPLACE ROOFS - RED ONION & WALLENS RIDGE	* 2016	\$13,728,366	\$12,542,739	05/2017	N/A	\$11,898,894	80%	TBD	Public Safety
AG 799	PC 18322	DEPARTMENT OF CORRECTIONS	GREENSVILLE - REPLACE HEATING & HOT WATER PIPING	* 2016	\$7,396,000	\$4,879,551	07/2018	N/A	\$4,501,133	61%	05-25	Public Safety
AG 799	PC 18403	DEPARTMENT OF CORRECTIONS	Richmond P&P: Office Property Expansion	* 2016	\$275,000	\$104,308	09/2018	100%	\$0	0%	TBD	Public Safety
AG 948	PC 18126	SOUTHWEST VIRGINIA HIGHER EDUCAT	CONSTRUCT SERVICE CORRIDOR, STORAGE AREA: REPL	* 2016	\$2,747,344	\$0	11/2016	100%	\$0	0%	09/2021	Education

AGENCY CODE	PROJECT CODE	AGENCY NAME	APPROPRIATION OR PROJECT TITLE	BIENNIUM (*	OBLIGATED	DATE CO-2	DESIGN	CONSTR.	CONSTRUCT.	ESTIMATED	CABINET SECRETARY	
				FIRST- FUNDED)								AMOUNT
				* 2016 Total	\$1,586,641,170	\$1,041,918,850						
AG 208	PC 18267	VIRGINIA POLYTECHNIC INSTITUTE	RENOVATE HOLDEN HALL	* 2016-2018	\$74,927,015	\$74,927,015	11/2016	100%	\$59,662,615	99%	02/2022	Education
AG 208	PC 18268	VIRGINIA POLYTECHNIC INSTITUTE	CONSTRUCT CENTRAL CHILLER PLANT, PHASE II	* 2016-2018	\$42,967,650	\$42,967,650	11/2016	100%	\$33,703,754	98%	06/2022	Education
AG 208	PC 18332	VIRGINIA POLYTECHNIC INSTITUTE	CONSTRUCT UNDERGRADUATE LAB BUILDING	* 2016-2018	\$80,685,000	\$80,685,000	10/2017	100%	\$69,498,056	2%	04/2024	Education
AG 214	PC 18271	LONGWOOD UNIVERSITY	REPLACE STEAM DISTRIBUTION SYSTEM WHEELER MAL	* 2016-2018	\$7,953,000	\$7,934,754	01/2017	100%	\$6,530,068	95%	01/2022	Education
AG 221	PC 18335	OLD DOMINION UNIVERSITY	HEALTH SCIENCES BUILDING	* 2016-2018	\$70,600,786	\$70,600,786	09/2021	100%	\$59,148,786	25%	12/2023	Education
AG 229	PC 18277	VIRGINIA TECH - COOPERATIVE EXTENS	CONSTRUCT LIVESTOCK AND POULTRY RESEARCH FACI	* 2016-2018	\$25,274,000	\$25,274,000	11/2016	98%	\$19,171,188	85%	11/2023	Education
AG 239	PC 18316	FRONTIER CULTURE MUSEUM	PLANNING: PRE-PLANNING CROSSING GALLERY	* 2016-2018	\$4,020,961	\$1,278,706	02/2019	80%	\$0	0%	07/2025	Education
AG 501	PC 18129	DEPARTMENT OF TRANSPORTATION	IMP: ACQUIRE, DESIGN, CONSTRUCT AND RENOVATE F	* 2016-2018	\$8,279,000	\$8,279,000	01/2020	100%	\$7,633,000	100%	Complete	Transportation
AG 777	PC 18286	DEPARTMENT OF JUVENILE JUSTICE	CONSTRUCT NEW JUVENILE CORRECTIONAL CENTER, IS	* 2016-2018	\$1,878,208	\$1,838,901	08/2018	25%	\$0	0%	TBD	Public Safety
				* 2016-2018 Total	\$316,585,620	\$313,785,812						
AG 123	PC 18238	DEPARTMENT OF MILITARY AFFAIRS	ACQUISITION: EXCHANGE PARCELS OF LAND WITH THE	* 2017	\$25,000	\$25,000	02/2017	N/A	N/A	N/A	N/A	Veteran's Affairs
AG 123	PC 18312	DEPARTMENT OF MILITARY AFFAIRS	CONSTRUCT CYBER BRIGADE READINESS CENTER	* 2017	\$18,604,781	\$18,405,838	06/2021	100%	\$ 16,454,125	100%	07/2022	Veteran's Affairs
AG 146	PC 18317	SCIENCE MUSEUM OF VIRGINIA	NEW EXHIBITS AT THE DANVILLE SCIENCE CENTER	* 2017	\$4,250,000	\$4,250,000	03/2019	100%	\$4,250,000	98%	04/2021	Education
AG 207	PC 18330	UNIVERSITY OF VIRGINIA	RENOVATE PHYSICS BUILDING	* 2017	\$57,309,974	\$0	12/2017	0%	\$0	0%	08/2024	Education
AG 211	PC 18352	VIRGINIA MILITARY INSTITUTE	REPLACE PEDESTRIAN BRIDGE ON CHESSIE NATURE TR	* 2017	\$1,300,453	\$1,300,453	08/2018	100%	\$1,723,881	100%	12/2021	Education
AG 212	PC 17531-00	VIRGINIA STATE UNIVERSITY	EGGLESTON HALL - INSTALL CAMERA AND COSMETIC I	* 2017	\$81,535	\$81,535	08/2019	100%	\$81,535	100%		Education
AG 212	PC 17531-00	VIRGINIA STATE UNIVERSITY	BRANCH - HVAC IMPROVEMENTS	* 2017	\$350,000		08/2019	Varies		0%		Education
AG 212	PC 17531-00	VIRGINIA STATE UNIVERSITY	COSMETIC IMPROVEMENTS	* 2017	\$400,000	\$114,453	08/2019	50%		0%		Education
AG 212	PC 17531-00	VIRGINIA STATE UNIVERSITY	LANGSTON HALL - REPLACE BOILER AND ELECTRI	* 2017	\$200,000	\$182,431	08/2019	100%	\$122,475	100%		Education
AG 212	PC 17531-00	VIRGINIA STATE UNIVERSITY	SEWARD AND EGGLESTON - HVAC IMPROVMENT	* 2017	\$50,000		08/2019	Varies		80%		Education
AG 212	PC 17871	VIRGINIA STATE UNIVERSITY	NEW CONSTRUCTION: ADDITION TO M. T. CARTER BUI	* 2017	\$10,000,000	\$8,578,167	01/2021	100%	\$7,424,318	77%		Education
AG 218	PC 18324	VIRGINIA SCHOOL FOR DEAF & BLIND	RENOVATE MAIN HALL EXTERIOR - DETAIL PLANNING	* 2017	\$11,993,000	\$10,806,612	01/2020	100%	\$10,080,515	60%	12/2022	Education
AG 221	PC 18510	OLD DOMINION UNIVERSITY	VIRGINIA CYBER INITIATIVE RENOVATIONS, SPACE ENH	* 2017	\$500,000	\$0	08/2020	100%	TBD	0%	TBD	Education
AG 238	PC 18299	VIRGINIA MUSEUM OF FINE ARTS	ARTS CONSERVATION LABORATORY	* 2017	\$435,000	\$435,000	09/2019	100%	\$435,000	90%	N/A	Education
AG 247	PC 18508	GEORGE MASON UNIVERSITY	VIRGINIA CYBER INITIATIVE RENOVATIONS	* 2017	\$500,000	\$500,000	07/2020	100	\$500,000	100	06/2021	Education
AG 268	PC 18320	VIRGINIA INSTITUTE OF MARINE SCIENC	NEW CONST: EASTERN SHORE LABORATORY EDUCATIO	* 2017	\$16,727,481	\$16,492,761	09/2017	100%	\$12,738,412	85%	09/2022	Education

AGENCY CODE	PROJECT CODE	AGENCY NAME	APPROPRIATION OR PROJECT TITLE	BIENNIUM (*	APPROP. AMOUNT	OBLIGATED AMOUNT	DATE CO-2 APPROVED	DESIGN PERCENT COMPLETE	CONSTR. CONTRACT	CONSTRUCT. PERCENT COMPLETE	ESTIMATED CONSTRUCTION COMPL. DATE	CABINET SECRETARY
				FIRST-FUNDED)								
AG 268	PC 18344	VIRGINIA INSTITUTE OF MARINE SCIENCE	REPLACE OYSTER HATCHERY	* 2017	\$22,728,446	\$22,084,083	01/2018	100%	\$16,463,700	95%	12/2022	Education
AG 720	PC 18307	DEPT. OF BEHAVIORAL HEALTH & DEVELOPMENT	INFR: MAKE INFRASTRUCTURE REPAIRS TO STATE FACILITY	* 2017	\$17,470,000	\$2,245,807	09/2017	VARIES		VARIES	06/2024	Health & Human Resources
AG 799	PC 18433	DEPARTMENT OF CORRECTIONS	ACQUISITION OF THE JARRATT EGG BUILDING	* 2017	\$35,000	\$17	06/2019	N/A	\$0	0%	09/2022	Public Safety
AG 885	PC 18321	INSTITUTE FOR ADVANCED LEARNING AND RESEARCH	INSTITUTE (IALR) RENOVATION, IMPROVEMENTS AND EXPANSION	* 2017	\$2,800,000	\$2,800,000	09/2017	100%	\$1,524,383	100%	12/2021	Education
				* 2017 Total	\$165,760,670	\$88,302,157						
AG 123	PC 18309	DEPARTMENT OF MILITARY AFFAIRS	ACQUISITION: ACQUIRE LAND FOR READINESS CENTER	* 2018	\$6,250,000	\$6,096,275	07/2020	N/A	N/A	N/A	N/A	Veteran's Affairs
AG 123	PC 18318	DEPARTMENT OF MILITARY AFFAIRS	IMPROVEMENTS: REPLACE/INSTALL FIRE SAFETY SYSTEMS	* 2018	\$8,000,000	\$5,918,848	07/2020	VARIES	\$ 4,469,783	VARIES	09/2024	Veteran's Affairs
AG 123	PC 18325	DEPARTMENT OF MILITARY AFFAIRS	RENOVATE ROANOKE READINESS CENTER	* 2018	\$1,828,920	\$1,793,920	12/2020	95%	\$ -	0%	10/2024	Veteran's Affairs
AG 123	PC 18369	DEPARTMENT OF MILITARY AFFAIRS	IMPROVE: READINESS CENTERS	* 2018	\$22,000,000	\$20,921,642	08/2019	VARIES	\$ 19,254,395	VARIES	07/2023	Veteran's Affairs
AG 123	PC 18392	DEPARTMENT OF MILITARY AFFAIRS	REPLACE ARMY AVIATION SUPPORT FACILITY	* 2018	\$5,809,800	\$572,750	11/2018	75%	\$ -	0%	10/2023	Veteran's Affairs
AG 194	PC 18368	DEPARTMENT OF GENERAL SERVICES	MONROE BUILDING CRITICAL SYSTEMS REPLACEMENTS	* 2018	\$13,600,000	\$644,847	08/2018	10%	TBD	N/A	TBD	Administration
AG 194	PC 18394 - 00	DEPARTMENT OF GENERAL SERVICES	RENOVATE MORSON ROW	* 2018	\$16,539,380	\$16,301,454	03/2020	100%	12,882,608	89%	12/2022	Administration
AG 194	PC 18394 - 00	DEPARTMENT OF GENERAL SERVICES	DCP @ FERGUSON BUILDING	* 2018	\$2,305,000	\$2,305,000	03/2020	98%	2,081,173	99%	08/2022	Administration
AG 194	PC 18420	DEPARTMENT OF GENERAL SERVICES	SECURITY MEASURES AT NORTH DRIVE	* 2018	\$2,440,946	\$2,440,946	02/2021	100%	1,754,179	100%	01/2022	Administration
AG 204	PC 18360	COLLEGE OF WILLIAM AND MARY	SADLER CENTER WEST ADDITION	* 2018	\$37,742,000	\$33,788,453	09/2018	100%	\$27,158,770	95%	07/2022	Education
AG 211	PC 17560	VIRGINIA MILITARY INSTITUTE	CONSTRUCT LACKEY PARKING	* 2018	\$3,500,000	\$3,500,000	12/2018	100%	\$2,464,355	100%	08/2022	Education
AG 211	PC 18361	VIRGINIA MILITARY INSTITUTE	TURMAN HOUSE RENOVATIONS	* 2018	\$2,500,000	\$243,000	12/2018	99%	\$0	0%	N/A	Education
AG 211	PC 18387	VIRGINIA MILITARY INSTITUTE	CORPS PHYSICAL TRAINING FACILITY PHASE 3 (AQUATIC CENTER)	* 2018	\$1,800,000	\$1,800,000	07/2018	100%	\$0	80%	01/2023	Education
AG 211	PC 18388	VIRGINIA MILITARY INSTITUTE	EXPAND/IMPROVE CLARKSON-MCKENNA PRESS BOX	* 2018	\$1,700,000	\$1,700,000	02/2019	100%	\$1,207,316	100%	08/2019	Education
AG 211	PC 18389	VIRGINIA MILITARY INSTITUTE	RENOVATE 412 PARADE SUPERINTENDENT'S QUARTERS	* 2018	\$2,000,000	\$2,000,000	12/2018	100%	\$1,702,345	100%	07/2022	Education
AG 213	PC 17818	NORFOLK STATE UNIVERSITY	CONSTRUCT NEW RESIDENTIAL HALL	* 2018	\$56,000,001	\$55,956,088	03/2018	100%	\$51,594,227	100%	12/2019	Education
AG 214	PC 18384	LONGWOOD UNIVERSITY	RENOVATE/EXPAND ENVIRONMENTAL HEALTH AND SAFETY	* 2018	\$18,997,500	\$3,563,659	06/2019	100%	\$0	0%	10/2024	Education
AG 215	PC 18362	UNIVERSITY OF MARY WASHINGTON	RENOVATE RESIDENCE HALL PHASE II	* 2018	\$24,500,000	\$23,515,848	08/2018	100%	\$17,901,615	95%	08/2022	Education
AG 217	PC 17851	RADFORD UNIVERSITY	ACQUISITION: ACQUIRE PROPERTY FOR CAMPUS EXPANSION	* 2018	\$46,000,000	\$22,449,819	07/2018	N/A	N/A	N/A	N/A	Education
AG 217	PC 18386	RADFORD UNIVERSITY	RENOVATION/CONSTRUCTION CENTER OF ADAPTIVE INNOVATION AND CREATIVITY (CAIC)	* 2018	\$96,651,000	\$94,161,801	04/2021	99	\$81,229,238	25	12/2023	Education
AG 218	PC 18370	VIRGINIA SCHOOL FOR DEAF & BLIND	MAKE SYSTEM INFRASTRUCTURE REPAIRS AND IMPROVEMENTS	* 2018	\$2,000,000	\$1,210,883	01/2019	80%	\$980,811	40%	06/2023	Education
AG 221	PC 18359	OLD DOMINION UNIVERSITY	WOMEN'S VOLLEYBALL FACILITY	* 2018	\$3,670,000	\$3,244,056	11/2018	100%	\$2,880,869	100%	09/2020	Education

AGENCY CODE	PROJECT CODE	AGENCY NAME	APPROPRIATION OR PROJECT TITLE	BIENNIUM (*	APPROP. AMOUNT	OBLIGATED AMOUNT	DATE CO-2 APPROVED	DESIGN PERCENT COMPLETE	CONSTR. CONTRACT	CONSTRUCT. PERCENT COMPLETE	ESTIMATED CONSTRUCTION COMPL. DATE	CABINET SECRETARY
				FIRST-FUNDED)								
AG 236	PC 18397	VIRGINIA COMMONWEALTH UNIVERSITY	TRANI LIFE SCIENCES BUILDING ROOF AND HVAC REPL	* 2018	\$7,114,000	\$6,913,957	11/2019	100%	\$5,987,000	95%	11/2021	Education
AG 238	PC 18398	VIRGINIA MUSEUM OF FINE ARTS	REPLACE ROOF AND DRAINS ON PAULEY CENTER-DETA	* 2018	\$1,114,000	\$830,629	01/2019	100%	\$744,343	100%	08/2021	Education
AG 238	PC 18399	VIRGINIA MUSEUM OF FINE ARTS	REPLACE AIR HANDLING UNITS-DETAILED PLANNING	* 2018	\$3,475,000	\$237,910	01/2019	VARIES	\$458,504	VARIES	VARIES	Education
AG 425	PC 18383	JAMESTOWN-YORKTOWN FOUNDATION	JAMESTOWN SETTLEMENT PIER	* 2018	\$3,140,000	\$2,165,355	06/2018	80%	\$1,462,008	80%	09/2023	Education
AG 799	PC 18400	DEPARTMENT OF CORRECTIONS	REPLACE HOT WATER & HEATING MECHANICAL SYSTEMS—SUSSEX I & II & RED ONION	* 2018	\$3,553,000	\$3,553,000	09/2020	100%	\$3,181,950	50%	TBD	Public Safety
AG 799	PC 18448	DEPARTMENT OF CORRECTIONS	James River CC: Construct James River Wastewater Pump Station	* 2018	\$210,000	\$199,388	09/2020	50%	\$0	N/A	TBD	Public Safety
AG 885	PC 18402	INSTITUE FOR ADVANCED LEARNING AND	CONSTRUCT CENTER FOR MANUFACTURING ADVANCE	* 2018	\$19,114,400	\$12,791,749	10/2019	100	\$14,448,000	78%	10/2022	Education
AG 912	PC 18319	DEPARTMENT OF VETERANS SERVICES	NC: CONSTRUCTION OF ADDITIONAL BURIAL SITES, ALE	* 2018	\$10,211,615	\$9,474,028	03/2018	100%	\$8,361,978	100%	07/2021	Veterans and Defense Affairs
AG 912	PC 18363	DEPARTMENT OF VETERANS SERVICES	NC: EXPAND AMELIA VETERANS CEMETERY	* 2018	\$4,500,000	\$5,102,822	03/2020	100%	\$4,399,777	99%	08/2022	Veterans and Defense Affairs
				* 2018 Total	\$428,266,562	\$345,398,127						
AG 194	PC 18350 - 00	DEPARTMENT OF GENERAL SERVICES	New ABC Central Office and Warehouse Facility	* 2018-2020	\$91,378,400	\$91,378,400	02/2020	100%	83,741,869	100%	10/2021	Administration
AG 194	PC 18394	DEPARTMENT OF GENERAL SERVICES	GAB SECURITY ENHANCEMENT	* 2018-2020	\$8,058,000	\$8,058,000	12/2019	100%	8,058,000	60%	12/2022	Administration
AG 194	PC 18394	DEPARTMENT OF GENERAL SERVICES	GAB ENABLING PROJECT	* 2018-2020	\$5,942,000	\$5,942,000	12/2019	100%	5,942,000	60%	12/2022	Administration
AG 194	PC 18438	DEPARTMENT OF GENERAL SERVICES	REPLACE CENTRAL STATE HOSPITAL	* 2018-2020	\$318,598,000	\$29,238,121	04/2021	90%	1,094,620	0%	12/2025	Administration
AG 208	PC 18357	VIRGINIA POLYTECHNIC INSTITUTE	IMPROVE STUDENT WELLNESS FACILITIES	* 2018-2020	\$58,000,000	\$6,000,000	07/2019	99%	\$0	0%	03/2024	Education
AG 208	PC 18412	VIRGINIA POLYTECHNIC INSTITUTE	CONSTRUCT NEW ACADEMIC FACILITY, INNOVATION C	* 2018-2020	\$302,136,000	\$302,136,000	09/2019	100%	\$226,492,674	20%	04/2024	Education
AG 208	PC 18427	VIRGINIA POLYTECHNIC INSTITUTE	DATA AND DECISION SCIENCE BUILDING	* 2018-2020	\$79,000,000	\$79,000,000	09/2019	100%	\$59,597,891	75%	04/2023	Education
AG 411	PC 18434	DEPARTMENT OF FORESTRY	CONSERVE FOREST LANDS	* 2018-2020	\$3,421,000	\$2,771,000	06/2019	varies	N/A	N/A	TBD	Agriculture and Forestry
				* 2018-2020 Tot	\$866,533,400	\$524,523,521						
AG 154	PC 18419	DEPARTMENT OF MOTOR VEHICLES	ACQUISITION: ACQUIRE EMPORIA CUSTOMER SERVICE	* 2019	\$15,000	\$5,375	06/2019	0%	\$0	0%	TBD	Transportation
AG 156	PC 18414	DEPARTMENT OF STATE POLICE	STAND-ALONE EQUIPMENT ACQUISITION: UPGRADE ST	* 2019	\$40,000,000	\$40,000,000	12/2019	100%	\$40,000,000	90%	07/2021	Public Safety
AG 199	PC 18439	DEPARTMENT OF CONSERVATION & RE	CONSTRUCT CABINS, BREAKS INTERSTATE PARK	* 2019	\$500,000	\$25,000	09/2021	5%	\$0	0%	06/2024	Natural Resources
AG 208	PC 18432	VIRGINIA POLYTECHNIC INSTITUTE	VA CYBER INITIATIVE RENOVATIONS, SPACE ENHANCEN	* 2019	\$5,000,000	\$1,500,000	05/2019	100%	\$1,500,000	80%	06/2023	Education
AG 214	PC 18425	LONGWOOD UNIVERSITY	NEW CONST: WYGAL HALL REPLACEMENT	* 2019	\$2,896,000	\$2,766,938	07/2019	40%	\$0	0%	08/2026	Education
AG 214	PC 18440	LONGWOOD UNIVERSITY	REPLACE MAJOR HVAC SYSTEM COMPONENTS	* 2019	\$2,013,981	\$2,007,218	10/2019	100%	\$1,415,570	Varies	Varies	Education
AG 221	PC 18406	OLD DOMINION UNIVERSITY	CAMPUS WIDE DINING IMPROVEMENTS, PHASE II	* 2019	\$2,500,000		08/2019	0%	TBD	0%	TBD	Education
AG 221	PC 18407	OLD DOMINION UNIVERSITY	STUDENT HEALTH & WELLNESS	* 2019	\$12,139,649	\$12,139,649	10/2021	100%	\$8,818,398	5%	12/2022	Education

AGENCY CODE	PROJECT CODE	AGENCY NAME	APPROPRIATION OR PROJECT TITLE	BIENNIUM (*		OBLIGATED AMOUNT	DATE CO-2 APPROVED	DESIGN PERCENT COMPLETE	CONSTR. CONTRACT	CONSTRUCT. PERCENT COMPLETE	ESTIMATED CONSTRUCTION COMPL. DATE	CABINET SECRETARY
				FIRST-FUNDED)	APPROP. AMOUNT							
AG 221	PC 18441	OLD DOMINION UNIVERSITY	ADDRESS MAINTENANCE NEEDS IN KAUFMAN HALL AN	* 2019	\$3,541,000	\$2,729,346	02/2021	5%	\$2,729,346	Varies	Varies	Education
AG 221	PC 18550	OLD DOMINION UNIVERSITY	CENTER FOR THE HAMPTON ROADS BIOMEDICAL RESE	* 2019	\$6,900,000	\$6,900,000	03/2021	Varies	TBD	0%	TBD	Education
AG 238	PC 18442	VIRGINIA MUSEUM OF FINE ARTS	REPAIR THE MUSEUM BUILDING ENVELOPE	* 2019	\$1,831,311	\$650,000	03/2020	VARIES	\$531,169	VARIES	VARIES	Education
AG 238	PC 18443	VIRGINIA MUSEUM OF FINE ARTS	REPLACE LIFE AND SFETY SYSTEMS	* 2019	\$571,000	\$349,891	03/2020	VARIES	\$166,323	VARIES	VARIES	Education
AG 241	PC 18444	RICHARD BLAND COLLEGE	ACQUIRE AND INSTALL NEW GENERATOR AT THE LIBRA	* 2019	\$40,000	\$0	01/2020	0	\$0	0	01/2024	Education
AG 246	PC 18338	UNIVERSITY OF VIRGINIA'S COLLEGE AT	WYLLIE RENOVATION - PJ00042 (P05181 - DETAILED PL	* 2019	\$15,046,000	\$0	09/2018	0%	\$0	0%	12/2023	Education
AG 247	PC 18423	GEORGE MASON UNIVERSITY	DEMOLISH ARLINGTON ORIGINAL BUILDING	* 2019	\$4,300,000	\$4,041,212	07/2019	100	\$3,104,177	95	09/2022	Education
AG 402	PC 18453	MARINE RESOURCES COMMISSION	ACQUIRE LAND FOR TANGIER ISLAND JETTY	* 2019	\$5,660	\$0	12/2019	100%		100%		Natural Resources
AG 417	PC 18409	GUNSTON HALL	IMP: REPAIR EXTERIOR BRICK AND STONE	* 2019	\$375,000	\$0	04/2021	0%	\$0	0%	TBD	Education
AG 720	PC 18365	DEPT. OF BEHAVIORIAL HEALTH & DEVE	IMP: ADDRESS PATIENT AND STAFF SAFETY ISSUES AT S	* 2019	\$17,000,000	\$4,942,961	10/2018	VARIES	\$3,419,217	VARIES	12/2024	Health & Human Resources
AG 720	PC 18375	DEPT. OF BEHAVIORIAL HEALTH & DEVE	IMP: RENOVATE PGH TO ACCOMMODATE VCBR RESID	* 2019	\$1,990,000	\$1,990,000	07/2019	100%	\$1,132,149	100%	08/2016	Health & Human Resources
AG 720	PC 18446	DEPT. OF BEHAVIORIAL HEALTH & DEVE	RENOVATE EASTERN STATE HOSPITAL KITCHEN -DETAIL	* 2019	\$951,000	\$914,352	12/2019	75%	\$0	0%	10/2023	Health & Human Resources
AG 799	PC 18451	DEPARTMENT OF CORRECTIONS	Acquire: Purchase Land from Town of Craigsville	* 2019	\$40,000	\$187	03/2022	N/A	\$0	N/A	TBD	Public Safety
AG 799	PC 18480	DEPARTMENT OF CORRECTIONS	IMPROVEMENTS: DOC CAPITAL INFRASTRUCTURE FUND	* 2019	\$47,210,440	\$26,614,976	09/2020	N/A	\$26,614,976	N/A	TBD	Public Safety
AG 948	PC 18401	SOUTHWEST VIRGINIA HIGHER EDUCAT	SWVHEC REPLACE HVAC SYSTEM - DETAILED PLANNING	* 2019	\$3,374,000	\$0	04/2019	0%	\$0	0%	11/2022	Education
AG146	PC 18428	SCIENCE MUSEUM OF VIRGINIA	PLANNING: CONSTRUCT REGIONAL SCIENCE CENTER IN	* 2019	\$2,326,000	\$2,326,000	09/2019	65%		0%		Education
				* 2019 Total	\$170,566,041	\$109,903,105						
AG 123	PC 18452	DEPARTMENT OF MILITARY AFFAIRS	CONSTRUCT ACCESS CONTROL POINT AT CAMP PENDL	* 2020	\$5,000,000	\$636,697	07/2020	95%	\$ -	0%	09/2023	Veteran's Affairs
AG 156	PC 18415	DEPARTMENT OF STATE POLICE	IMPROVEMENTS: REFRESH COMMONWEALTH LINK TO	* 2020	\$5,844,000	\$5,844,000	05/2020	100%	\$3,500,000	50%	07/2022	Public Safety
AG 194	PC 18081-017	DEPARTMENT OF GENERAL SERVICES	NEW TUNNEL GAB TO CAPITOL	* 2020	\$25,000,000	\$23,163,000	08/2021	100%	20,685,380	36%	09/2023	Administration
AG 204	PC 18218	COLLEGE OF WILLIAM AND MARY	RENOVATE DORMITORIES	* 2020	\$14,350,000	\$2,523,575	10/2019	100%	\$2,523,575	100%	07/2020	Education
AG 204	PC 18518	COLLEGE OF WILLIAM AND MARY	REPLACE SWEM LIBRARY WINDOWS	* 2020	\$2,906,000	\$94,430	04/2021	100%	TBD	0%	09/2024	Education
AG 204	PC18474	COLLEGE OF WILLIAM AND MARY	IMP: REPAIR SANITARY SEWER LINES	* 2020	\$3,750,000	\$197,401	03/2021	75%	TBD	0%	TBD	Education
AG 213	PC18426	NORFOLK STATE UNIVERSITY	IMPROVEMENTS IT INFRASTRUCTURE	* 2020	\$1,400,000	\$1,399,679	01/2020	100%	NA	0%	NA	Education
AG 213	PC 18385	NORFOLK STATE UNIVERSITY	SCIENCE BULDING REPLACEMENT	* 2020	\$3,500,000	\$3,500,000	12/2019	40%	TBD	0%	TBD	Education
AG 216	PC17826	JAMES MADISON UNIVERSITY	CONVOCAION CENTER RENOVATION/EXPANSION	* 2020	\$25,000,000	\$25,000,000	05/2021	100%	\$15,308,000	20%	03/2023	Education
AG 216	PC18469	JAMES MADISON UNIVERSITY	RENOVATE EAGLE HALL	* 2020	\$49,000,000	\$0	06/2021	0%	n/a	n/a	n/a	Education

AGENCY CODE	PROJECT CODE	AGENCY NAME	APPROPRIATION OR PROJECT TITLE	BIENNIUM (*	APPROP. AMOUNT	OBLIGATED AMOUNT	DATE CO-2 APPROVED	DESIGN PERCENT COMPLETE	CONSTR. CONTRACT	CONSTRUCT. PERCENT COMPLETE	ESTIMATED CONSTRUCTION COMPL. DATE	CABINET SECRETARY
				FIRST-FUNDED)								
AG 216	PC18485	JAMES MADISON UNIVERSITY	RENOVATE & EXPAND CARRIER LIBRARY	* 2020	\$7,025,000	\$7,025,000	5/3/2021	60%	n/a	n/a	n/a	Education
AG 216	PC18552	JAMES MADISON UNIVERSITY	RENOVATE COMPUTER SCIENCE AND ENGINEERING BU	* 2020	\$915,000	\$915,000	06/2021	80%	\$624,098	75%	n/a	Education
AG 218	PC 18417	VIRGINIA SCHOOL FOR DEAF & BLIND	IMP: EXPAND EMERGENCY GENERATOR SYSTEM	* 2020	\$1,017,000	\$619,385	08/2019	100%	\$612,845	0%	12/2022	Education
AG 221	PC 18476	OLD DOMINION UNIVERSITY	CAMPUS WIDE STORMWATER IMPROVEMENTS	* 2020	\$5,241,702	\$116,770	09/2021	Varies	TBD	0%	TBD	Education
AG 236	PC 18500	VIRGINIA COMMONWEALTH UNIVERSITY	PLANNING: NEW ARTS AND INNOVATION BUILDING	* 2020	\$6,809,000	\$6,319,435	12/2020	40%	\$40,000	15%	09/2023	Education
AG 238	PC 18430	VIRGINIA MUSEUM OF FINE ARTS	EXPAND AND RENOVAE MUSEUM	* 2020	\$11,285,000	\$7,477,694	10/2021	15%	\$0	0%	08/2027	Education
AG 238	PC 18503	VIRGINIA MUSEUM OF FINE ARTS	REPAIRS AND STRUCTURAL ISSUES	* 2020	\$2,750,000	\$227,309	06/2021	85%	\$0	0%	06/2023	Education
AG 241	PC 18337	RICHARD BLAND COLLEGE	CONSTRUCT CENTR FOR INOVATION	* 2020	\$15,742,750	\$15,742,750	10/2022	100	\$11,775,000	5	01/2024	Education
AG 241	PC 18444	RICHARD BLAND COLLEGE	ACQUIRE AND INSTALL NEW GENERATOR AT THE LIBRA	* 2020	\$40,000	\$40,000	06/2022	95	\$0	0	01/2024	Education
AG 242	PC 18524	CHRISTOPHER NEWPORT UNIVERSITY	IMP: INFRASTRUCTURE REPAIR	* 2020	\$7,010,000	\$79,369	12/2021	5%	\$0	0%	N/A	Education
AG 242	PC 18560	CHRISTOPHER NEWPORT UNIVERSITY	CYBERSECURITY EDUCATION LAB	* 2020	\$250,000	\$80,193	12/2021	5%	\$0	0%	N/A	Education
AG 247	PC 18470	GEORGE MASON UNIVERSITY	CONSTRUCT & RENOVATE ADVANCED INFRA & HYBRID LEARNING LABS	* 2020	\$8,351,942	\$8,351,942	06/2021	Varies	\$3,463,926	Varies	12/2022	Education
AG 247	PC 18482	GEORGE MASON UNIVERSITY	CONSTRUCT INSTITUTE FOR DIGITAL INNOVATION (IDIA) AND GARAGE	* 2020	\$239,082,500	\$160,183,527	11/2021	100	\$155,639,149	10	07/2025	Education
AG 247	PC 18487	GEORGE MASON UNIVERSITY	IMPROVE TECHNOLOGY INFRASTRUCTURE, PHASE II	* 2020	\$23,250,000	\$0	01/2022	0	\$0	0	09/2023	Education
AG 247	PC 18509	GEORGE MASON UNIVERSITY	EXPAND CENTRAL PLANT CAPACITY	* 2020	\$396,000	\$396,000	06/2021	45	\$0	0	09/2023	Education
AG 402	PC 18479	MARINE RESOURCES COMMISSION	IMPROVEMENTS: OYSTER REEF RESTORATION	* 2020	\$10,000,000	\$3,581,878	02/2021	100%		54%	09/2023	Natural Resources
AG 411	PC 18455	DEPARTMENT OF FORESTRY	ACQUISITION: ACQUIRE NEW STATE FOREST IN CHARL	* 2020	\$11,835,191	\$5,110,191	10/2020	varies	N/A	N/A	N/A	Agriculture and Forestry
AG 417	PC 18445	GUNSTON HALL	UPGRADE FIRE SUPPRESSION AND IMPROVE SECURITY	* 2020	\$800,000	\$762,251	12/2019	100%	\$731,402	100%	06/2021	Education
AG 799	PC 18449	DEPARTMENT OF CORRECTIONS	Appalachian/Wise CC:Replace Appalachian and Wise Wastewater Treatment Plants	* 2020	\$593,132	\$45,132	10/2020	N/A	\$45,132	0%	06/2023	Public Safety
AG 799	PC 18532	DEPARTMENT OF CORRECTIONS	Goochland-VCCW WWTP Expansion	* 2020	\$2,137,827	\$198,717	05/2021	50%	\$0	N/A	06/2023	Public Safety
AG 935	PC 18411	ROANOKE HIGHER EDUCATION AUTHORITY	CREATE OLIVER HILL COURTYARD	* 2020	\$448,000	\$448,000	03/2021	100%	\$448,000	100%	06/2022	Education
				* 2020 Total	\$490,730,044	\$280,079,326						
AG 199	PC 18513	DEPARTMENT OF CONSERVATION & RECREATION	CRITICAL BATHHOUSES/RESTROOM REPLACEMENTS/RE	* 2020-2022	\$16,124,000	\$2,009,000	03/2021	0%	\$0	0%	N/A	Natural Resources
AG 199	PC 18514	DEPARTMENT OF CONSERVATION & RECREATION	ROAD AND BAK STABILIZATION, WESTMORELAND STAT	* 2020-2022	\$14,871,000	\$1,731,000	03/2021	0%	\$0	0%	N/A	Natural Resources
AG 208	PC 18457	VIRGINIA POLYTECHNIC INSTITUTE	CONSTRUCT CREATIVITY AND INNOVATION DISTRICT LI	* 2020-2022	\$105,500,000	\$105,500,000	08/2020	100%	\$88,120,164	100%	08/2021	Education
AG 208	PC 18459	VIRGINIA POLYTECHNIC INSTITUTE	CONSTRUCT NEW UPPER QUAD RESIDENCE HALL	* 2020-2022	\$42,000,000	\$42,000,000	08/2021	100%	\$34,058,841	45%	08/2023	Education
AG 208	PC 18460	VIRGINIA POLYTECHNIC INSTITUTE	CONSTRUCT CORPS LEADERSHIP AND MILITARY SCIENC	* 2020-2022	\$52,000,000	\$52,000,000	03/2021	100%	\$38,551,048	54%	07/2023	Education

AGENCY CODE	PROJECT CODE	AGENCY NAME	APPROPRIATION OR PROJECT TITLE	BIENNIUM (*	APPROP. AMOUNT	OBLIGATED AMOUNT	DATE CO-2 APPROVED	DESIGN PERCENT COMPLETE	CONSTR. CONTRACT	CONSTRUCT. PERCENT COMPLETE	ESTIMATED CONSTRUCTION COMPL. DATE	CABINET SECRETARY
				FIRST-FUNDED)								
AG 208	PC 18478	VIRGINIA POLYTECHNIC INSTITUTE	ADDRESS LIFE, HEALTH, SAFETY, ACCESSIBILITY AND CO	* 2020-2022	\$3,100,000	\$3,100,000	12/2020	100%	\$0	0%	12/2023	Education
AG 208	PC 18502	VIRGINIA POLYTECHNIC INSTITUTE	REPLACE RANDOLPH HALL	* 2020-2022	\$11,000,000	\$11,000,000	12/2020	15%	\$0	0%	07/2027	Education
AG 212	18475-002	VIRGINIA STATE UNIVERSITY	NETWORK ROOMS	* 2020-2022	\$5,553,438		06/2022	0%		0%		Education
AG 212	18475-003	VIRGINIA STATE UNIVERSITY	UTILITY INFRASTRUCTURE	* 2020-2022	\$1,439,075		06/2022	0%		0%		Education
AG 212	18481-000	VIRGINIA STATE UNIVERSITY	IMP: INFRASTRUCTURE FOR CAMPUS SAFETY, SECURIT	* 2020-2022	\$8,295,506	\$122,577	01/2021	5%				Education
AG 212	18481-001	VIRGINIA STATE UNIVERSITY	HEATING PLANT BOILER REPLACEMENT	* 2020-2022	\$2,500,000		06/2022	90%		0%		Education
AG 212	18481-002	VIRGINIA STATE UNIVERSITY	STEAM SYSTEMS IMPROVEMENTS	* 2020-2022	\$2,080,000		06/2022	20%		0%		Education
AG 212	18481-003	VIRGINIA STATE UNIVERSITY	PERIMETER FENCING	* 2020-2022	\$1,250,000		06/2022	20%		0%		Education
AG 212	18481-004	VIRGINIA STATE UNIVERSITY	CAMPUS ENTRANCE	* 2020-2022	\$500,000		06/2022	20%		0%		Education
AG 212	18481-005	VIRGINIA STATE UNIVERSITY	CAMPUS CAMERAS AND CARD ACCESS	* 2020-2022	\$800,000		06/2022	20%		0%		Education
AG 212	18481-006	VIRGINIA STATE UNIVERSITY	CAMPUS SECURITY LIGHTING	* 2020-2022	\$1,169,506		06/2022	50%		0%		Education
AG 212	18521-000	VIRGINIA STATE UNIVERSITY	CONSTRUCT ADMISSIONS BUILDING - DETAILED PLANN	* 2020-2022	\$20,846,000	\$643,708	04/2021	15%		0%		Education
AG 212	18522-000	VIRGINIA STATE UNIVERSITY	WATERPROOF CAMPUS BUILDINGS - DETAILED PLANNI	* 2020-2022	\$6,101,000	\$386,725	04/2021	10%		0%		Education
AG 212	PC 18475-00	VIRGINIA STATE UNIVERSITY	IMP: IMPROVE AND REPLACE TECHNOLOGY INFRASTR	* 2020-2022	\$4,352,418	\$289,067	01/2021	50%				Education
AG 221	PC 18473	OLD DOMINION UNIVERSITY	PLANNING: CONSTRUCT A NEW BIOLOGY BUILDING	* 2020-2022	\$5,135,736	\$5,135,736	06/2021	25%	TBD	0%	TBD	Education
AG 260	PC 18483	VIRGINIA COMMUNITY COLLEGE SYSTEM	VCCS: RE-ROOF AND HVAC-MULTIPLE BUILDINGS	* 2020-2022	\$16,000,000	\$0	10/2021	0	\$0	0	VARIES	Education
AG 260	PC 18501	VIRGINIA COMMUNITY COLLEGE SYSTEM	PDCCC-REPLACE HVAC-ADMINISTRATION BUILDING-FRANKLIN CAMPUS	* 2020-2022	\$2,200,000	\$201,822	06/2021	85	\$0	0	4/2023	Education
AG 260	PC 18554	VIRGINIA COMMUNITY COLLEGE SYSTEM	VCCS: TECH TALENT RENOVATIONS	* 2020-2022	\$900,000	\$87,314	03/2022	N/A	\$0	0	12/2023	Education
AG 702	PC 18517	DEPARTMENT FOR THE BLIND & VISION	IMP: RENOVATE LRC	* 2020-2022	\$9,774,845	\$1,048,184	03/2021	20%			3/1/2025	Health & Human Resources
AG146	PC 18531	SCIENCE MUSEUM OF VIRGINIA	IMP: CRITICAL FACILITY AND INFRASTRUCTURE UPGRA	* 2020-2022	\$4,957,000	\$200,000	08/2021	Varies	\$0	0%	06/2022	Education
				* 2020-2022 Tot	\$338,449,524	\$225,455,133						
AG 123	PC 18535	DEPARTMENT OF MILITARY AFFAIRS	IMPROVEMENTS: PROVIDE FUNDING FOR AT/FP SECUR	* 2021	\$1,000,000	\$34,378	12/2021	50%	\$ -	0%	10/2023	Veteran's Affairs
AG 123	PC 18536	DEPARTMENT OF MILITARY AFFAIRS	CONSTRUCT ARMY AIRFIELD FLIGHT CONTROL TOWER	* 2021	\$4,500,000	\$271,057	08/2021	1%	\$ -	0%	04/2024	Veteran's Affairs
AG 123	PC 18578	DEPARTMENT OF MILITARY AFFAIRS	UPGRADE VENTILATION SYSTEMS AND ADD EMERGEN	* 2021	\$50,000,000	\$0	07/2022	0%	\$ -	0%	12/2024	Veteran's Affairs
AG 194	PC 18515	DEPARTMENT OF GENERAL SERVICES	STATE RECORD CENTER EXPANSION	* 2021	\$2,839,000	\$2,839,000	05/2021	50%	TBD	0%	08/2023	Administration
AG 194	PC 18516	DEPARTMENT OF GENERAL SERVICES	PROVIDE WATER INFRASTRUCTURE TO STATE FACILITIES IN NOTTOWAY COUNTY	* 2021	\$1,850,000	\$1,850,000	01/2022	30%	TBD	0%	08/2024	Administration
AG 194	PC 18527	DEPARTMENT OF GENERAL SERVICES	WATERPROOFING REPAIRS CAPITOL VISITOR'S CENTER	* 2021	\$4,512,000	\$4,000,000	08/2021	100%	\$ 3,364,666	25%	02/2023	Administration

AGENCY CODE	PROJECT CODE	AGENCY NAME	APPROPRIATION OR PROJECT TITLE	BIENNIUM (*		OBLIGATED AMOUNT	DATE CO-2 APPROVED	DESIGN PERCENT COMPLETE	CONSTR. CONTRACT	CONSTRUCT. PERCENT COMPLETE	ESTIMATED CONSTRUCTION COMPL. DATE	CABINET SECRETARY
				FIRST-FUNDED)	APPROP. AMOUNT							
AG 194	PC 18528	DEPARTMENT OF GENERAL SERVICES	NEW STATE OFFICE BUILDING	* 2021	\$11,118,000	\$11,118,000	08/2021	5%	TBD	0%	02/2027	Administration
AG 194	PC 18537	DEPARTMENT OF GENERAL SERVICES	COMMONWEALTH COURTS BLDG	* 2021	\$6,220,000	\$6,220,000	08/2021	5%	TBD	0%	12/2027	Administration
AG 199	PC 18490	DEPARTMENT OF CONSERVATION & RE	RENOVATION OF EXISTING REVENUE GENERATING CABIN	* 2021	\$16,158,000	\$16,158,000	03/2022	0%	\$0	0%	06/2025	Natural Resources
AG 208	PC 18559	VIRGINIA POLYTECHNIC INSTITUTE	EQUIPMENT FOR WORKFORCE DEVELOPMENT	* 2021	\$15,777,800	\$15,777,800	05/2021	100%	\$15,777,800	5%	06/2029	Education
AG 211	PC 18519	VIRGINIA MILITARY INSTITUTE	IMPROVEMENTS TO POST WIDE SAFETY AND SECURITY	* 2021	\$964,000	\$313,882	04/2021	33%	\$0	35%	08/2024	Education
AG 211	PC 18520	VIRGINIA MILITARY INSTITUTE	RENOVATE AND EXPAND ENGINEERING AND LABORATO	* 2021	\$3,783,000	\$3,783,000	04/2021	55%	\$0	35%	06/2025	Education
AG 212	18530-000	VIRGINIA STATE UNIVERSITY	IMP: IMPROVE, HEATING, AIR CONDITIONING AND VE	* 2021	\$33,980,000		06/2021	0%		0%		Education
AG 214	PC 18538	LONGWOOD UNIVERSITY	IMP: REPLACE MAJOR HVAC CONTROLS AND EQUIPME	* 2021	\$3,773,000	\$309,638	09/2021	Varies	\$0	Varies	Varies	Education
AG 215	PC 18544	UNIVERSITY OF MARY WASHINGTON	CONSTRUCT PERFORMING ARTS CENTER	* 2021	\$5,500,000	\$5,222,613	12/2021	5%				Education
AG 216	PC18553	JAMES MADISON UNIVERSITY	EAST CAMPUS STEAM PLANT, PHASE 1	* 2021	\$6,579,237	\$700,000	09/2021	95%	n/a	n/a	n/a	Education
AG 221	PC 18561	OLD DOMINION UNIVERSITY	LR HILL RENOVATIONS	* 2021	\$3,500,000	\$2,650,000	06/2021	100%	\$1,449,000	0%	08/2022	Education
AG 234	18545-000	VIRGINIA STATE UNIVERSITY	RENOVATE SUMMERSEAT FOR URBAN AGRICULTURE C	* 2021	\$9,533,000		12/2021	0%		0%		Education
AG 238	PC 18568	VIRGINIA MUSEUM OF FINE ARTS	REPLACE LIFE AND SAFETY COMPONENTS	* 2021	\$250,000	\$0	05/2022	0%	\$0	0%	12/2023	Education
AG 238	PC 18575	VIRGINIA MUSEUM OF FINE ARTS	UPGRDE VIRGINIA MUSEUM OF FINE ARTS VENTILATIO	* 2021	\$5,000,000	\$2,463,047	10/2021	10%	\$2,263,129	15%	12/2023	Education
AG 247	PC 18529	GEORGE MASON UNIVERSITY	AQUATIC AND FITNESS CENTER CAPITAL RENEWAL	* 2021	\$10,600,000	\$903,856	12/2021	30	\$0	0	11/2024	Education
AG 912	PC 18507	DEPARTMENT OF VETERANS SERVICES	NC: VETERANS CARE CENTERS PANDEMIC RESPONSE R	* 2021	\$3,214,272	\$214,026	06/2022	35%	\$0	0%	06/2023	Veterans and Defense Affairs
AG 948	PC 18525	SOUTHWEST VIRGINIA HIGHER EDUCAT	REPLACE WINDOWS	* 2021	\$600,000	\$0	05/2021	0%	\$0	0%	12/2022	Education
				* 2021 Total	\$201,251,309	\$74,828,296						
AG 199	PC 18577	DEPARTMENT OF CONSERVATION & RE	ARPA OUTDOOR RECREATION AND MAINTENANCE	* 2022	\$25,000,000	\$6,850,000	11/2021	VARIES	\$0	20%	N/A	Natural Resources
AG 204	PC 18585	COLLEGE OF WILLIAM AND MARY	W&M TECH TALENT EQUIPMENT	* 2022	\$100,000	\$100,000	02/2022	n/a	n/a	n/a	n/a	Education
AG 213	PC18583	NORFOLK STATE UNIVERSITY	RENOVATE TECH TALENT LAB	* 2022	\$618,781	\$34,492	05/2022	8%	TBD	0%	TBD	Education
AG 217	PC 18462	RADFORD UNIVERSITY	RENOVATE NORWOOD AND TYLER RESIDENCE HALLS - PLANNING	* 2022	\$3,000,000	\$2,913,713	02/2022	30	N/A	N/A	06/2024	Education
AG 236	PC 18472	VIRGINIA COMMONWEALTH UNIVERSIT	INTERDISCIPLINARY CLASSROOM AND LABORATORY BL	* 2022	\$351,000	\$0	06/2022	0%	\$0	0%	TBD	Education
AG 236	PC 18499	VIRGINIA COMMONWEALTH UNIVERSIT	ACQUISITION: VA ACHOLIC BEVERAGE CONTROL AUTH	* 2022	\$16,000,000	\$16,000,000	05/2022	100%	\$16,000,000	100%	08/2022	Education
AG 417	PC 18546	GUNSTON HALL	CONSTRUCTION OF NEW ARCHAEOLOGY AND MAINTENANCE FACILITIES	* 2022	\$3,773,558	\$0	01/2022	0%	\$0	0%	TBD	Education
AG 417	PC 18565	GUNSTON HALL	RECONSTRUCT EAST YARD ENSLAVED QUARTER	* 2022	\$2,668,983	\$0	01/2022	0%	\$0	0%	TBD	Education
AG 425	PC 18574	JAMESTOWN-YORKTOWN FOUNDATION	UPGRADE VENTILATION SYSTEMS	* 2022	\$2,000,000	\$16,927	12/2021	40%	\$0	0%	TBD	Education

AGENCY CODE	PROJECT CODE	AGENCY NAME	APPROPRIATION OR PROJECT TITLE	BIENNIUM (*	APPROP. AMOUNT	OBLIGATED AMOUNT	DATE CO-2 APPROVED	DESIGN PERCENT COMPLETE	CONSTR. CONTRACT	CONSTRUCT. PERCENT COMPLETE	ESTIMATED CONSTRUCTION COMPL. DATE	CABINET SECRETARY
				FUNDED)								
AG 720	PC 18457	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	FOOD SERVICE RENOVATIONS, STATEWIDE - DETAILED	* 2022	\$1,668,000	\$1,668,000	02/2022	10%	\$0	0%	10/2024	Health & Human Resources
AG 720	PC 18576	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	UPGRADE VENTILATION, WATER AND SEWER SYSTEMS	* 2022	\$50,000,000	\$3,084,986	VARIES	VARIES	\$0	0%	09/2024	Health & Human Resources
AG 720	PC 18578	DEPT. OF BEHAVIORIAL HEALTH & DEVELOPMENT	ESH PHASE 4, DETAILED PLANNING	* 2022	\$2,388,000	\$1,200	02/2022	1%	\$0	0%	12/2024	Health & Human Resources
AG 912	PC 18539	DEPARTMENT OF VETERANS SERVICES	NC: SUPPORT RENOVATION PROJECTS AT VETERANS CA	* 2022	\$3,794,789	\$1,005,650	05/2022	35%	\$0	0%	06/2023	Veterans and Defense Affairs
				* 2022 Total	\$111,363,111	\$31,674,968						
				Grand Total	\$10,558,562,984	\$7,440,384,969						