



COMMONWEALTH of VIRGINIA

MAJOR GENERAL JAMES W. RING
THE ADJUTANT GENERAL

DEPARTMENT OF MILITARY AFFAIRS
OFFICE OF THE ADJUTANT GENERAL
VIRGINIA NATIONAL GUARD

JOINT FORCE HEADQUARTERS
6090 STRATHMORE ROAD
BUILDING 430
RICHMOND, VIRGINIA 23237-1103

October 15, 2023

The Honorable Glenn Youngkin
Governor, Commonwealth of Virginia

The Honorable Craig Crenshaw
Secretary of Veterans and Defense Affairs

The Honorable Barry Knight
Chair, House Appropriations Committee

The Honorable Janet Howell
Co-Chair, Senate Finance and Appropriations Committee

The Honorable George Barker
Co-Chair, Senate Finance and Appropriations Committee

Subject: Report on Projects and Real Property Lease Agreements Execution

Dear Honorable Recipients,

In accordance with Item 462.A.5. of the 2021 Appropriations Act, House Bill 30, Chapter 2 (Special Session I, 2022), I am pleased to report that the State Military Reservation Real Estate Action for the Access Control Point is complete. The Access Control Point construction project started December 19, 2022, and is anticipated to be complete in April 2024. The expenditures for the project are as follows:

Table with 2 columns: Fiscal Year, Expenses. Rows include 2021 (\$0.00), 2022 (\$491,564.91), 2023 (\$988,222.09), 2024 (\$132,242.47), Total (as of Aug. 8, 2023) (\$1,612,029.47), and Balance of Funds (as of Aug. 8, 2023) (\$3,387,970.53).

The State Military Reservation's Fuel Point Relocation is substantially complete and usable. The fuel point and ancillary construction is awaiting final redline and closeout by the Virginia Department of Environmental Quality.

If my office can be of any further assistance, please contact me or Maj. Andrew Czaplicki at (804) 236-7484.

Sincerely,

James W. Ring
Major General, VAARNG
The Adjutant General